



La Vernia ISD

2023 Bond – Project Status Update

PRESENTED BY: **BARTLETT COCKE**
October 19, 2026

Bartlett Cocke – Weekly Reports

Week of October 2nd –
HS CTE & Café Addition



Bartlett Cocke – Weekly Reports

Week of October 2nd –
HS Renovations (100)



Bartlett Cocke – Weekly Reports

Week of October 2nd –
JHS 2-Story Addition



Bartlett Cocke – Weekly Reports

Week of October 9th –
HS CTE Addition



Bartlett Cocke – Weekly Reports

Week of October 9th –
HS Café Addition



Bartlett Cocke – Weekly Reports

Week of October 9th –
HS Renovations (100)



Bartlett Cocke – Weekly Reports

Week of October 9th –
JHS 2-Story Addition



Bartlett Cocke – Weekly Reports

Current Activities

- HS Café Interior Framing and RTU Connections
- HS CTE RTU Connections and Power
- HS 100 Millwork, Paint & Trim out
- HS 100 Flooring
- JHS Addition Roof Cap Sheet & Windows
- JHS Addition Set RTUs and connect ductwork



HS Cafeteria Addition – Exterior Waterproofing and Canopy Framing

Bartlett Cocke – Weekly Reports

Critical Path Activities

- JHS Set RTUS & Start-Up
- JHS Brick Veneer & Metal Wall Panels
- HS CTE RTU Start-Up (Air-On)
- HS Café Canopy Footings & Brick Veneer
- HS Café Kitchen Overhead Rough-Ins
- HS 100 Flooring, Millwork, Finish Out

