

Richland County Community Unit #1

Capital Projects for 2026 & 2027

MEMO to Board of Education December 10, 2025 Original Budget of All projects (Total)		\$24,386,118.00
--	--	------------------------

MEMO to Board of Education December 10, 2025 Original Budget of All projects (Total)		\$24,386,118.00
--	--	------------------------

							TOTAL Revised Budget 6/24/2026
Geo Surfaces	Nevco	Athletic Building	RCMS-Solar	RCHS-Solar	South Building	Maint. Shed	
\$14,844,533.00	\$408,550.00	\$5,121,262.00	\$762,663.00	\$990,000.00	\$1,508,021.22	\$220,271.44	\$23,855,300.66
							TOTAL Left to Spend
\$2,007,861.80	\$81,706.00	\$2,625,508.91	\$277,597.80	\$500,000.00	\$1,421,802.81	\$179,271.44	\$7,093,748.76
							Diff. From Budget
							\$530,817.34
							TOTAL SPENT
							\$16,761,551.90

SOLAR INCENTIVES AND ROI ON ENERGY SAVINGS

Return on Investment for RCMS is approximately 5.9 years.
 Total estimated incentives for RCMS--\$587,956
 Return on Investment for RCHS is approximately 5.4 years.
 ****Total estimated incentives for RCHS--\$803,352****

Return on Investment for RCMS is approximately 5.9 years.
 Total estimated incentives for RCMS--\$587,956
 Return on Investment for RCHS is approximately 5.4 years.
 ****Total estimated incentives for RCHS--\$803,352****

Return on Investment for RCMS is approximately 5.9 years.
 Total estimated incentives for RCMS--\$587,956
 Return on Investment for RCHS is approximately 5.4 years.
 ****Total estimated incentives for RCHS--\$803,352****

Return on Investment for RCMS is approximately 5.9 years.
 Total estimated incentives for RCMS--\$587,956
 Return on Investment for RCHS is approximately 5.4 years.
 ****Total estimated incentives for RCHS--\$803,352****

						FY26	FY27	FY27 Still remaining
Year to Date Total of 1% Sales tax revenue into Fund 60 (Capital Projects)						\$774,802.76	\$436,162.65	\$771,555.35
Year to Date Total of EBF into Fund 60 (Capital Projects)						\$7,607,106.68	\$2,207,712.00	\$2,092,288.00
Alternative Revenue 1% Sales Tax Bonds Directed into Fund 60						\$9,001,531.20	\$0.00	\$0.00
Use of Remaining Fund Balances								\$964,142.02
					TOTAL	\$17,383,440.64	\$2,643,874.65	\$3,827,985.37
Information up to date 10/08/2026					GRAND TOTAL	\$23,855,300.66		

GEO Surfaces Original Amount \$14,546,959.61	
*Change Order #1 Deduct for Demo and Recycling on 12/10/2025 of \$30,000 making new amount \$14,516,959.61	
**Change Order #2 Backstop Extension on 2/13/2026 of \$34,800 making new GEO Amount \$14,551,759.61	
***Change Order #3 Tennis Courts on 5/11/2026 of \$200,000 making new GEO Amount \$14,751,759.61	
****Change Order #4 Relocate existing medium voltage on 6/17/2026 of \$80,587.50 making new GEO Amount \$14,832,347.11	
*****Change Order #5 Retaining Wall Unsuitable Soils on 7/1/2026 of \$15,645.50 making new GEO contract \$14,844,533	
*****Change Order #6 Plumbing update to include plumbing for South Building with HMC on 7/16/26 new Maint. Shed \$220,271.44	
*****Change Order #7 Increase square footage for south building and small redesign on 9/24/2026 \$159,021.22 increase	

GEO Surfaces Original Amount \$14,546,959.61	
*Change Order #1 Deduct for Demo and Recycling on 12/10/2025 of \$30,000 making new amount \$14,516,959.61	
**Change Order #2 Backstop Extension on 2/13/2026 of \$34,800 making new GEO Amount \$14,551,759.61	
***Change Order #3 Tennis Courts on 5/11/2026 of \$200,000 making new GEO Amount \$14,751,759.61	
****Change Order #4 Relocate existing medium voltage on 6/17/2026 of \$80,587.50 making new GEO Amount \$14,832,347.11	
*****Change Order #5 Retaining Wall Unsuitable Soils on 7/1/2026 of \$15,645.50 making new GEO contract \$14,844,533	
*****Change Order #6 Plumbing update to include plumbing for South Building with HMC on 7/16/26 new Maint. Shed \$220,271.44	
*****Change Order #7 Increase square footage for south building and small redesign on 9/24/2026 \$159,021.22 increase	

GEO Surfaces Original Amount \$14,546,959.61	
*Change Order #1 Deduct for Demo and Recycling on 12/10/2025 of \$30,000 making new amount \$14,516,959.61	
**Change Order #2 Backstop Extension on 2/13/2026 of \$34,800 making new GEO Amount \$14,551,759.61	
***Change Order #3 Tennis Courts on 5/11/2026 of \$200,000 making new GEO Amount \$14,751,759.61	
****Change Order #4 Relocate existing medium voltage on 6/17/2026 of \$80,587.50 making new GEO Amount \$14,832,347.11	
*****Change Order #5 Retaining Wall Unsuitable Soils on 7/1/2026 of \$15,645.50 making new GEO contract \$14,844,533	
*****Change Order #6 Plumbing update to include plumbing for South Building with HMC on 7/16/26 new Maint. Shed \$220,271.44	
*****Change Order #7 Increase square footage for south building and small redesign on 9/24/2026 \$159,021.22 increase	

GEO Surfaces Original Amount \$14,546,959.61	
*Change Order #1 Deduct for Demo and Recycling on 12/10/2025 of \$30,000 making new amount \$14,516,959.61	
**Change Order #2 Backstop Extension on 2/13/2026 of \$34,800 making new GEO Amount \$14,551,759.61	
***Change Order #3 Tennis Courts on 5/11/2026 of \$200,000 making new GEO Amount \$14,751,759.61	
****Change Order #4 Relocate existing medium voltage on 6/17/2026 of \$80,587.50 making new GEO Amount \$14,832,347.11	
*****Change Order #5 Retaining Wall Unsuitable Soils on 7/1/2026 of \$15,645.50 making new GEO contract \$14,844,533	
*****Change Order #6 Plumbing update to include plumbing for South Building with HMC on 7/16/26 new Maint. Shed \$220,271.44	
*****Change Order #7 Increase square footage for south building and small redesign on 9/24/2026 \$159,021.22 increase	

GEO Surfaces Original Amount \$14,546,959.61	
*Change Order #1 Deduct for Demo and Recycling on 12/10/2025 of \$30,000 making new amount \$14,516,959.61	
**Change Order #2 Backstop Extension on 2/13/2026 of \$34,800 making new GEO Amount \$14,551,759.61	
***Change Order #3 Tennis Courts on 5/11/2026 of \$200,000 making new GEO Amount \$14,751,759.61	
****Change Order #4 Relocate existing medium voltage on 6/17/2026 of \$80,587.50 making new GEO Amount \$14,832,347.11	
*****Change Order #5 Retaining Wall Unsuitable Soils on 7/1/2026 of \$15,645.50 making new GEO contract \$14,844,533	
*****Change Order #6 Plumbing update to include plumbing for South Building with HMC on 7/16/26 new Maint. Shed \$220,271.44	
*****Change Order #7 Increase square footage for south building and small redesign on 9/24/2026 \$159,021.22 increase	

GEO Surfaces Original Amount \$14,546,959.61	
*Change Order #1 Deduct for Demo and Recycling on 12/10/2025 of \$30,000 making new amount \$14,516,959.61	
**Change Order #2 Backstop Extension on 2/13/2026 of \$34,800 making new GEO Amount \$14,551,759.61	
***Change Order #3 Tennis Courts on 5/11/2026 of \$200,000 making new GEO Amount \$14,751,759.61	
****Change Order #4 Relocate existing medium voltage on 6/17/2026 of \$80,587.50 making new GEO Amount \$14,832,347.11	
*****Change Order #5 Retaining Wall Unsuitable Soils on 7/1/2026 of \$15,645.50 making new GEO contract \$14,844,533	
*****Change Order #6 Plumbing update to include plumbing for South Building with HMC on 7/16/26 new Maint. Shed \$220,271.44	
*****Change Order #7 Increase square footage for south building and small redesign on 9/24/2026 \$159,021.22 increase	

GEO Surfaces Original Amount \$14,546,959.61	
*Change Order #1 Deduct for Demo and Recycling on 12/10/2025 of \$30,000 making new amount \$14,516,959.61	
**Change Order #2 Backstop Extension on 2/13/2026 of \$34,800 making new GEO Amount \$14,551,759.61	
***Change Order #3 Tennis Courts on 5/11/2026 of \$200,000 making new GEO Amount \$14,751,759.61	
****Change Order #4 Relocate existing medium voltage on 6/17/2026 of \$80,587.50 making new GEO Amount \$14,832,347.11	
*****Change Order #5 Retaining Wall Unsuitable Soils on 7/1/2026 of \$15,645.50 making new GEO contract \$14,844,533	
*****Change Order #6 Plumbing update to include plumbing for South Building with HMC on 7/16/26 new Maint. Shed \$220,271.44	
*****Change Order #7 Increase square footage for south building and small redesign on 9/24/2026 \$159,021.22 increase	

GEO Surfaces Original Amount \$14,546,959.61	
*Change Order #1 Deduct for Demo and Recycling on 12/10/2025 of \$30,000 making new amount \$14,516,959.61	
**Change Order #2 Backstop Extension on 2/13/2026 of \$34,800 making new GEO Amount \$14,551,759.61	
***Change Order #3 Tennis Courts on 5/11/2026 of \$200,000 making new GEO Amount \$14,751,759.61	
****Change Order #4 Relocate existing medium voltage on 6/17/2026 of \$80,587.50 making new GEO Amount \$14,832,347.11	
*****Change Order #5 Retaining Wall Unsuitable Soils on 7/1/2026 of \$15,645.50 making new GEO contract \$14,844,533	
*****Change Order #6 Plumbing update to include plumbing for South Building with HMC on 7/16/26 new Maint. Shed \$220,271.44	
*****Change Order #7 Increase square footage for south building and small redesign on 9/24/2026 \$159,021.22 increase	