

FACILITIES/CONSTRUCTION REPORT

SEPTEMBER 2025

BHS Sportsplex:

9-8 Calm, warm@74 degrees. Montana Shed Center start on timers shed at track, frame 1st level and anchor to concrete slab, 3 workers.

9-9 Calm, warm@76 degrees. Montana Shed Center frame 2nd level, wrap with tyvek and start sheeting, 3 workers.

9-10 Calm, hot@80 degrees. Montana Shed Center install windows (3), install sheeting, 3 workers.

9-11 Calm, hot@80 degrees. Montana Shed Center frame stairs, install railing, 2 workers.

9-12 Calm, warm@76 degrees. Montana Shed Center install doors (2), install metal roofing and trim, 3 workers.

9-15 Calm, warm@68 degrees. Montana Shed Center install metal roofing, trim and touch-up painting, 2 workers.

9-16 Calm, warm@70 degrees. Stormwater Construction mow newly seeded areas around softball/baseball fields, food distribution center, 1 skidsteer with mower attachment, 1 worker.