

## FACILITIES/CONSTRUCTION REPORT OCTOBER 2020

### BMS Renovation/Addition:

10-21 Cold, snow. J&V Restaurant Supply installing new freezer/cooler in kitchen, 2 workers. United Electric wiring air handlers in mechanical room new addition 2 workers, wiring mechanical mezzanine new addition 4 workers. Systems Northwest installing cabling upstairs pod, 2 workers. Wadsworth plumbing/pressure testing for boilers new addition, fired 2nd boiler 4 workers. Sletten installing new doors 2 workers, framing/sheetrocking cafetorium 2 workers, framing/sheetrocking wall-fire pump/storage room 2 workers, tearing up carpet/ceiling tiles 6th grade pod 4 workers.

10-22 Cold, snow. J&V Restaurant Supply installing new freezer/cooler in kitchen, 2 workers. United Electric wiring mechanical mezzanine new addition 4 workers. Systems Northwest installing cabling upstairs pod, 2 workers. Wadsworth plumbing/pressure testing for boilers new addition, 4 workers. Sletten installing new doors 2 workers, framing/sheetrocking cafetorium 2 workers, framing wall-fire pump/storage room 2 workers, tearing up carpet/ceiling tiles 6th grade pod 4 workers.

10-23 Cold, snow. J2 Office Supply delivered 1 semi trailer load of cafeteria tables (22) Sletten helped unload trailer 3 workers, also framing/sheetrocking cafetorium 2 workers, framing wall-fire pump/storage room 2 workers.

10-26 Cold, snow. Tile Man laying new tile in new restrooms 8<sup>th</sup> grade pod, 2 workers. Pierce Flooring laying vinyl flooring 7<sup>th</sup> grade pod, 3 workers. Just Rite Accoustics hanging ceiling grid 6<sup>th</sup> grade pod, 2 workers. United Electric wiring mechanical mezzanine new addition 4 workers. Systems Northwest installing cabling upstairs pod, 2 workers. Wadsworth fusing chiller lines new addition, 4 workers. Sletten installing new doors 2 workers, framing/sheetrocking cafetorium 2 workers, prepping kitchen walls 2 workers, tearing up carpet/ceiling tiles 7th grade pod 4 workers.

10-27 Calm, cold. Tile Man laying new tile in new restrooms 8th grade pod, 2 workers. Pierce Flooring laying vinyl flooring 7th grade pod, 3 workers. Just Rite Accoustics hanging ceiling grid 6th grade pod, 2 workers. United Electric wiring mechanical mezzanine new addition 4 workers. Systems Northwest installing cabling upstairs pod, 2 workers. Wadsworth fusing chiller lines new addition, 4 workers. Sletten installing new doors 2 workers, framing/sheetrocking cafetorium 2 workers, prepping kitchen walls 2 workers, tearing up carpet/ceiling tiles 7th grade pod 4 workers.

10-28 Calm, cold. Tile Man laying new tile in new restrooms 8th grade pod, 2 workers. Pierce Flooring laying vinyl flooring 7th grade pod, 3 workers. Just Rite Accoustics hanging ceiling grid 6th grade pod, 2 workers. United Electric wiring mechanical mezzanine new addition 4 workers. Systems Northwest installing cabling upstairs pod, 2 workers. Wadsworth fusing chiller lines new addition, 4 workers. Sletten installing new doors 2 workers, framing/sheetrocking cafetorium 2 workers, prepping kitchen walls 2 workers, tearing up carpet/ceiling tiles 7th grade pod 4 workers.

10-29 Calm, cold. Tile Man laying new tile in new restrooms 8th grade pod, 2 workers. Pierce Flooring laying vinyl flooring 7th grade pod, 3 workers. Just Rite Accoustics hanging ceiling grid 6th grade pod, 2

workers. United Electric wiring mechanical mezzanine new addition 4 workers. Systems Northwest installing cabling upstairs pod, 2 workers. Wadsworth fusing chiller lines new addition, 4 workers. Sletten installing new doors 2 workers, framing/sheetrocking cafetorium 2 workers, prepping kitchen walls 2 workers, tearing up carpet/ceiling tiles 7th grade pod 4 workers.

10-30 Calm, warm. Western Sports Flooring returned to install finish floor in new gym, 4 workers. Hagenstad painting 6th grade pod, 3 workers. Sletten installing new doors 2 workers, framing/sheetrocking cafetorium 2 workers, prepping kitchen walls 2 workers.

10-31 Calm, warm. Western Sports Flooring laying gym finish floor, 4 workers.