PROJECT SCHEDULE: Program Development Phase

ASSOCIATED WITH: Building Demolition and Site Work

LOCATION: Washington Elementary School; 200 S Sherman Street, Pana. **PREPARED**: 11 February 2025 **REVISION**: 0 **BY**: Courtice F. Bowman



MILESTONES: OWNER ENGINEER CONTRACTOR

<u>2025</u>	TASK OR PROJECT ELEMENT	FEB
Feb 5:	Section 855.360 Letter to IDPH Notifyi	ng Agency of School Building Demolition ✓
Feb 7:	Pana CUSD 8 submits Written Notice to	Courtice Grason to proceed with Engineering 🗸
Feb 12:	Submit Schedule and Demolition Costs Estimates for Review by Pana CUSD 8 ✓	
Feb 13 - 20:		Site Work and Earth Moving Specifications
Feb 21 AM:		CUSD 8 at Washington Elementary School
Feb 24 - 28:	Finalize Design Specifications and inclu	ade Comments from Design Orientation Meeting
Mar 3 - 14:	Prepare Drawings, Details, and Layouts	for Bidding Documents
Mar 17 - 20:		o Incorporate Changes to Original Scope of Work
Mar 21:	Submit Advertisement of Bids to Plan F	cooms/Newspaper for Washington School
Mar 24 - 28:		Specifications to Pana CUSD 8 for Rewiew
Mar 31:	95% Review Meeting with Pana CUSD	
Apr 1 - 2:	Finalize Bidding Documents from 95% Review. Prepare for Pre-Bid Meeting at Site	
Apr 3:	Pre-Bid Meeting and Walk-thru at Washington Elementary School at 10:00 AM	
Apr 4 - 10:	Contractor Bidding Window for issuance of RFI's and Addendums to Project Manual	
Apr 10:	Last Day that Addendums and RFIs can be issued prior to Opening Bids	
Apr 15:	Open Bids at 2:00 PM at Pana CUSD 8 District Office or at other Designated place	
Apr 17 - 21:	Spring Break. District and School not in	
Apr 22 - 25: Apr 28:	Put Consideration of Accepting Low Bidder on Agenda prior to School Board Meeting School Boards considers and Approves Selection of Demolition Contractor and their Bid	
Apr 29:	Engineer formerly issues Notice of Award to selected Demolition Contractor.	
Apr 30:	Submit 14-Calendar Day Notification of Demolition to the Illinois EPA	
MAY		
May 1 - 8:	Agreement between District and Contractor Executed. Bonds and Insurance Secured	
May 9:	Engineer issues Formal Notice to Proceed. Pagin Domelition of Weshington Elementory School	
May 13: May 13 - 31:	Begin Demolition of Washington Elementary School Finish Demolition of Washington Elementary School	
Thing 13 31. I mich Benforkfor of Mashington Bienford		
Preliminary Engineering Estimate <u>Preliminary Construction Estimate</u>		
		Special Waste Recycling ¹ : \$ 10,500 - 12,500
Demolition Design/Bidding: \$ 16,500 Asbestos Air Monitoring ² : \$ 1,500 - 2,500		
		Asbestos Abatement: \$ OP Building Demolition ⁴ : \$ 240,968 - 307,903
\mathcal{E}		Building Demolition ⁴ : \$ 240,968 - 307,903 Earth Work and Restoration \$ 23,700 - 38,000
Grant 7 tanning and 10 tanning 23,700 - 30,000		
Total Engineering Estimate \$ 16,500		Total Construction Estimate: \$ 276,668 - \$360,903

¹These services includes removing fluorescent lights, batteries, PCB-Oils, mercury devices, E-Waste, etc.

²Consultant's effort during asbestos removal. Fees include air sampling, clearances, and end-of work report.

³Oversight during demolition of basement floors and footings is recommended to ensure soils are clean.

⁴Based on a total gross square footage of about <u>37,595 square feet</u>.