

Scott Gibson Middle School

June 2026 Update

Overall Site



Main Building



Tennis and Field Events



Main Entrance



North Entrance



Classroom



Classroom Hallway



Mail Room



Library Graphics

TOGETHER
WE **S**OAR



Band Hall



Locker Room



Competition Gym



Kitchen Serving Lines



Courtyard



FM 407 Expansion



Look Ahead

- Floor & Wall Finishes
- Gymnasium Flooring & Bleachers
- Final Inspections
- Punch List



Key Milestones

Key Milestone Tracking

Town Permit	December 20, 2024
Structural Steel Completion	October 2025
Entire Building Dried-In	January 2026
Interior Finishes	Spring 2026
Substantial Completion	July 2026



Michael Ball Intermediate

June 2026 Update

Storm Shelter and Grade Beams



Underground Kitchen Plumbing



Look Ahead

- Foundations
- Steel Erection
- CMU Storm Shelter Walls



Key Milestones

Key Milestone Tracking

Town Permit	October 8, 2025
Mobilization	November 2025
Steel Erection Complete	Pending Redesign
Substantial Completion	Pending Redesign

