

Status of Bond Projects

7/10/2018 Governing Board Meeting

President Day, Vice President Cox Golder, Board Members and Superintendent Jaeger it is my pleasure to provide you with an update of the projects being completed with bond funding.

Amphitheater High:

ADA restroom is completed – one punch list item for lighting \$43,738

Switchgear damaged during shipping. being repaired, installation scheduled for 7/13 thru 7/21 \$119,717

Panther Hall Renovations, demolition began 6/6 \$973,122



Canyon Del Oro:

ADA compliance and drainage issue at bldg. G underway \$22,643

Buildings T & M valves & piping, pre-con meeting held 7/3/18 and work to start week of July 9th. \$186,185

Irrigation pressure tank installation in progress with completion projected the week of July 9th. \$31,679



Ironwood Ridge:

Painting of light poles, fixtures, gates, rails, stair railings and risers being scheduled for quotes.

Intercom & PA systems upgrade - 60 % complete \$60,000

Met with sign vendor for quote for new signs for bus loop

Beach Volleyball:

IRHS: Electrical installation to power lighting is complete

AMS

HVAC replacement - Bldgs G& H 2 units on roof – working on duct work, Bldgs I & J - old units are off roof with installation scheduled for week of July 16. \$258, 068



Copper Creek

Boiler replacement and mech. room upgrades, pre-con meeting held July 3, \$100,281

K-3 playground equipment installation in progress, estimated completion is July 13 \$34,000

Coronado

Campus weatherproofing to start painting buildings on 7/17

Cross

HVAC Renovations for wrestling gym in design phase, roof repairs to be done at the same time as removal of swamp coolers

MPR flooring demo and abatement complete. Flooring installation complete. New operable wall in MPR await delivery \$64,662



Donaldson

MPR HVAC has been completed \$68,884

Harelson

**Redesign of bus loop and parent drop-off area:
Setting up for vendor quotes**

Holaway

Clocks Bells and P.A System installed \$74,000

La Cima

**Renovate MPR - replace daylighting assembly, paint walls, replace VCT
flooring – in-progress \$82,649
Seal and stripe track after seal coating is completed \$21,086**



Mesa Verde

Site improvements to include adding 2 panic gates between Buildings A & F, aluminum awning between office and room 13, replace water fountain and other improvements awarded, awaiting scheduling \$67,646

Nash

Clocks Bells and P.A. System in progress \$72,000

Painted Sky

Create 3 Pre-K – classrooms: new playground equipment, curb, sidewalk, gate, awning, work is in progress \$41,680

Prince

HVAC Bldgs CN, CW, CE Scheduling delayed due to completion risk
Rescheduled for winter/summer break \$258,068

Rillito

Interior renovations in Bldg. D 600 classroom awarded and awaits scheduling \$57,312

Rio Vista **\$63,552**

Balance \$63,552

Lighting materials survey and budget received, and under review to Determine scope versus budget for bidding.

Site requests include: outdoor basketball court repair which is under review, removal of 4 dead trees being scheduled for summer

Walker

Electrostatic painting of railings and fencing completed.

Exterior painting of cafeteria, Administration building, and pre-school building scheduled to start 7/9 thru 7/16 \$23,007

Wilson

HVAC chiller replacement complete \$99,932

Fan coil installation in progress \$62,598

Adding controls for fan coils and central plant has commenced

Upgrade 5 electrical panels in North Wing completed in-house \$11,960

Bus Loop construction in progress \$47,876.32

Adjacent Ways \$49,996



**** SOMETHING NEW AT EVERY SCHOOL, EVERY YEAR! ****