

WYLIE ISD. CONSTRUCTION REPORT

August 10, 2009

- 1. Home bleacher addition is almost complete. Some additional railings will be installed during the next 2 weeks.**
- 2. Press box should be completed by this week. Furniture will be installed starting Tuesday. Cabinets were being completed today. Floors were cleaned. Small details and punch list to follow.**
- 3. Outside grounds on visitor side have been cleaned, side walks added, gravel installed under bleachers and around stand area.**
- 4. Dressing areas on north end of stadium were near completion. Painting and touch-up on Monday. Door locks installed and keyed on Thurs. Additional concrete walks to connect dressing rooms to existing walk area will be done this week.**
- 5. Grounds area on home side has been cleaned and landscaped. Existing fence was repaired throughout the entire stadium. Some additional gravel work will be completed this week on north area.**
- 6. Scoreboard is up and running. Additional signs on Antilley Road side have not been installed but will be in near future.**