

FACILITIES/CONSTRUCTION REPORT OCTOBER 2021

BHS Sportsplex:

10-1 Windy, cool. Trails End grading for long/triple jump runways with mini-excavator and compacting with smooth drum roller, 2 workers. Systems NW run cabling, jacks for cameras and PA systems, 2 workers.

10-4 Calm, warm. Trails End grading for discus/javelin fields with 1 dozer, 1 worker. MSEC install curtains in gym, 1 manlift, scaffold and 4 workers.

10-5 Windy, warm. Trails End grading for discus/javelin fields with dozer, 1 worker. Yesco Signs install Arrowhead Stadium lettering on grandstand, 2 workers. MSEC install curtains in gym, scaffold and 2 workers.

10-6 Windy, warm. Trails End grading for discus/javelin fields with dozer, 1 worker. Yesco Signs install Arrowhead Stadium lettering on grandstand, 2 workers. MSEC install curtains in gym, scaffold and 2 workers.

10-7 Windy, warm. Trails End grading for discus/javelin fields with dozer, 1 worker. MSEC install curtains in gym, scaffold and 2 workers.

10-12 Breezy, cool. Trails End grading for discus/javelin fields with dozer, 1 worker. Systems NW install PA system at stadium, 2 workers. American Electric install/troubleshoot electric heating and lighting, 1 worker.

10-13 Breezy, cool. Trails End grading for discus/javelin fields with dozer, 1 worker. System NW install PA system at stadium, 2 workers.

10-18 Calm, warm. Trails End grading for long/triple jump runways with mini-excavator and compacting with smooth drum roller and water truck, 3 workers. Billedeaux set forms to grade and pour/finish concrete slab for runways, 4 workers. Trails End haul concrete with 1 mixer truck 2 loads, 1 worker.

10-19 Calm, warm. Trails End grading for long/triple jump runways with mini-excavator and compacting with smooth drum roller and water truck, 3 workers. Billedeaux set forms to grade and pour/finish concrete slab for runways, 4 workers. Trails End haul concrete with 1 mixer truck load, 1 worker.