

FACILITIES/CONSTRUCTION REPORT

MAY 2020

BMS Renovation/Addition:

5-20 Rain, warm. ACS laying down vapor barrier, insulation, cover board and fastening to decking , rolling out rubber membrane and welded down over gym 8 workers. WSE welding up H beam supports, 4 workers. Heartland hanging duct in gym, 4 workers. United Electric installing fire alarm conduit in principal/reception offices 3 workers. Installing 2" conduit from corridor (core drilled thru wall) towards new addition 2 workers, install new electrical panel in new mechanical mezzanine. Wadsworth hooking up storm drain pipe in gym, 4 workers. Sletten framing entrance offices and insulating sheetrocking 3 workers, demoing CMU in gym 3 workers. First Mark dig sewer line to grade to new addition hookup at kitchen, installed (1) new cleanout and compacted with roller bucket, 3 workers. Trails End hauling bedding material with end dump also loading/hauling off CMU for disposal, 2 workers.

5-21 Rain, warm. ACS laying down vapor barrier, insulation, coverboard and fastening to decking, rolling out rubber membrane and welded over gym, 8 workers. WSE welding up H beam supports, stairway (landing is 4-5" too high because footings weren't deep enough)and fastening roof decking for new mechanical room over Rms 265,264 & 261, 5 workers. Heartland hanging duct in gym, 4 workers. United Electric installing fire alarm conduit in vice-principal/reception offices 3 workers, installing 2" conduit from corridor to new addition 2 workers, install new electrical panel in new mechanical mezzanine. Wadsworth hooking up storm drain pipe in gym, 4 workers. Sletten filling around H beam supports in the old gym, 4 workers. Sletten framing entrance offices and insulating/sheetrocking 3 workers, demoing CMU in gym 3 workers.

5-22 Rain, warm. Wadsworth delivered 3 new boilers (Lochinvar).

5-26 Windy, warm. ACS laying down vapor barrier, insulation, coverboard and fastening to decking over cafetorium, 8 workers. WSE fastening roof decking for new mechanical room, 5 workers. Heartland hanging duct in gym, 4 workers. United Electric installing fire alarm conduit in entrance offices 3 workers, installing 3" conduit from corridor to new addition, 2 workers. Wadsworth hooking up storm drain pipe in gym, 4 workers. Sletten taping new entrance offices 2 workers, framing rooms in 6th grade pod 4 workers, framing (3)footings for new exit to west side of 6th grade pod 2 workers. Trails End hauling concrete with 1 mixer truck for footings, 1 worker. First Mark tied into water mainline (intersection of 7th Ave SW & 1st SW) 1 excavator dig 6" line to grade to new addition hookup (storage room), loader cargoing bedding material, bedded pipe compacted with jumping jack compactor, backfilled and compacted with roller bucket, 3 workers.

5/27 Calm, warm ACS laying down vapor barrier, insulation, coverboard and fastening to decking, rolling out rubber membrane and welded over cafetorium, 8 workers. WSE fastening roof decking over new entrance, 5 workers. Heartland hanging duct in the gym, 4 workers. United Electric installing fire alarm conduit in entrance offices 3 workers, installing 3" conduit in gym 2 workers. Wadsworth hooking up storm drain pipe in cafetorium/gym, 4 workers. Sletten taping new entrance offices 2 workers, framing rooms in 6th grade pod, 4 workers. First Mark continue digging 6" water line to new addition (

located gas line and dug thru phone/fax line, called 3 Rivers to repair they tested line and said laying it must be abandoned) 1 excavator digging to grade, loader carrying bedding material, bedded pipe compacted with jumping jack compactor, backfilled and compacted with roller bucket, 3 workers.

5/28 Calm, warm. ACS laying down vapor barrier, insulation, coverboard and fastening to decking, rolling out rubber membrane and welded over cafeteria/commons, 8 workers. WSE installed new stairway to the new exit to west side of 6th grade pod 5 workers, work is completed. Heartland hanging duct in the gym, 4 workers. United Electric installing fire alarm conduit in 6th grade pod 3 workers, installing 3" conduit in gym 2 workers. Wadsworth hooking up storm drain pipe in cafeteria/gym 4 workers. Sletten taping new entrance offices 2 workers, framing rooms in 6th grade pod 4 workers.