

Facilities/Construction Update

September 22, 2025

Greenhouse

- The frame structure is near completion.
- The incorrect plastic was delivered so there is a delay in receiving the correct material.
- Once the correct material is received, the plastic skin should only take a few days to install.
- We are collecting bids to complete the utility connections. (water, gas, and electric)