

Facilities Committee

Meeting Minutes

5/22/12

7:00 a.m. @ Administration Building

Attendees: Dan McCann, Fletcher Spears, Mike Lytle, Larry Lamphere, Mike Noyce, George Ananich, Yvonne Rosell

- DCC (dishwasher company) waiting on permits. Planning on starting after school is out for summer.
- Short's Roofing is planning to start middle school roof after school is out for the summer. He will work around boiler asbestos removal.
- George Ananich will set up pre-construction meetings with the companies that are doing the middle school roof, high school upper gym bleachers, high school dishwasher. They are looking at the week of June 11th. George will notify us of date and times.
- Mike Noyce spoke with Remer, company that will be installing new boiler. They are ready.
- Colors have been approved for upper gym bleachers at high school. They will be orange/black/gray with the letters CLIO worked into the paint scheme.
- George Ananich mentioned possible problem with handicap accessibility with high school elevator. Working on solution.
- George Ananich spoke to possibly relocating electrical to coach's office at high school. It feeds the concession building.
- Dan will be contacting DataCom regarding high school p.a. system. School will be handling the project. THA mentioned lower cost because DataCom would not have to carry bond.
- Fletcher mentioned to THA concern with tennis courts. Where saw cuts were done, chunks of asphalt came out. Mike Noyce will investigate.
- Larry Lamphere asking for Goddard Coatings to come out and make repairs to long jump runway on track.
- Mike Noyce spoke with Liberty Glass regarding our window shipment. Liberty is now stating that the ship date is May 28th. All feel they are dragging their feet. It has been 2 months. Considering bringing them in to a meeting.