

Status of Bond Projects  
4/10/18 Governing Board Meeting

President Day, Board Members, Mr. Jaeger  
Current Project Update:

**The bond construction planning and designing continues. These projects have been completed or are in various stages of construction.**

**Amphitheater High:**

**ADA restroom renovation student center, demolition is complete, plumbing installed, rough in-electric is complete, with wallboard being installed next, during demolition some unforeseen conditions were exposed and needed to be addressed therefore total is now \$43,738**

**Switchgear replacement drawings are complete and approved, the gear is being built with a scheduled shipping date of 6/15 \$111,085**

**Panther Hall Renovations, 75% design review is ongoing while HVAC testing occurs \$34,620**



New Plumbing



New Drain Tray for Shower

### **Canyon Del Oro:**

**ADA modifications, design phase is ongoing**

**Drainage issue at Bldg. G, design phase is ongoing**

**Irrigation pressure tank, 4-6 week lead time until delivery, manufacture of tank is ongoing \$31,679**

**Boulders and Bollards have been placed southeast of the staff parking lot \$7,000**

### **Ironwood Ridge:**

**Painting of light poles, fixtures, gates and rails will be scheduled to walk with the painting vendor**

**Snack bar upgrades have been re-bid and is on this evenings agenda \$45,205**

### **Beach Volleyball:**

**IRHS electrical installation is ongoing \$70,000**

### **AMS**

**Bldgs H, I and J HVAC bid opening was 3/14 and P.O.'s have been requested**

### **Copper Creek**

**Boiler replacement and mechanical room upgrades pre-bid walk occurred 3/16 with bids due 4/5, \$70,000 estimated**

**PTO requests include site beautification and water bottle filler fountains**

**K-3 playground equipment approved \$34,000**

### **Coronado**

**Clocks, Bells & PA, scheduled to be complete 4/4 \$64,806**

**Site requests include beautification, repair and painting of fascia and eaves, painting of entire campus as well as walkway & awning repair**

### **Cross**

**HVAC Renovations for wrestling gym, design revisions are being reviewed  
MPR flooring replacement is scheduled for summer break, abatement and construction \$66,793**

**New operable wall in MPR, proposal received \$65,000**

### **Donaldson**

**MPR HVAC awarded, equipment on order and being built, concrete and structural work has begun \$68,884**

**Metal roof coating, the electrostatic painting was re-bid**

### **Harelson**

**Building D roofing restoration is under consideration to be completed in-house**

**Researching drainage and flooding issues at teachers' lounge continues**

**Also, bottle filler fountains, LED lighting upgrades, emergency and exit lighting is being considered**

### **Holaway**

**Clocks, Bells & PA next year project estimated \$37,178**

**Access control campus wide has been completed \$28,000**

**Front office carpet and new countertops are being reviewed for summer work**

## **Keeling**

**Basketball court paving was completed and striping and painting is being scheduled \$2,700**

**Playground equipment, the electrostatic painting was re-bid**



**New Asphalt Court**



**Ready for striping**

## **La Cima**

**Renovation of MPR daylighting assembly, design phase is ongoing**

**Piping modifications for 2 chillers and EMCS, design is approved**

**Bleacher repair in MPR is complete \$3,344**

**Sealing and striping of track has been approved \$21,086**

## **Mesa Verde**

**Site improvements to include adding 2 panic gates between Building's A & F, aluminum awning between office and room 13, replace water fountain and other improvements, design phase is ongoing**

## **Nash**

**Clocks, Bells & PA project for next year, estimated \$38,490**

## **Painted Sky**

**Pre-K – K classrooms drawings received and under review, 2 play sets with shade have been approved at \$38,000**

### **Prince**

**HVAC units at BLDG CN, CE and CW bid opening was 3/14 and P.O.'s have been requested**

**Classroom renovations, quotes being requested for Summer Break work**

### **Rillito**

**Interior renovations in Bldg. D, 600 classroom, design phase is ongoing**

### **Rio Vista**

**Lighting performance specs have been finalized and lighting survey/audit is being scheduled**

**Met with site to discuss needs**

### **Walker**

**Playground equipment painting, the electrostatic painting was re-bid  
Future work to include site beautification, painting buildings, painting wrought iron fencing, HVAC renovation and new water bottle filler fountains**

### **Wilson**

**Clocks, Bells & PA project was scheduled to begin 4/9 \$42,338**

**HVAC chiller work, await delivery of equipment to schedule \$99,932**

**HVAC fan coil work scheduled for summer \$62,597**

**Upgrade 5 electrical panels in the north wing to be performed by our District electrical technicians**

**1 panel was completed over Spring Break, the other 4 to be summer work  
Bus Loop, drawings have been received and are under review, design fees \$8,445**

**\*\* SOMETHING NEW AT EVERY SCHOOL, EVERY YEAR! \*\***