

FACILITIES/CONSTRUCTION REPORT SEPTEMBER 2023

KWB/VC Connector:

- 9-1 Calm, warm@64 degrees. Sletten no work.
- 9-5 Calm, warm@70 degrees. Sletten install metal trim on exterior, install hardi-board and touch up paint in breezeway, and remove more sod at new VC breezeway entrance with skidsteer, 6 workers. Heartland Mechanical pipe fit for new boilers, 3 workers.
- 9-6 Calm, warm@72 degrees. Sletten install metal trim on exterior, install hardi-board and touch-up paint in breezeway, set forms for concrete planters, 6 workers. Heartland Mechanical pipe fit for new boilers, 3 workers.
- 9-7 Calm, warm@72 degrees. Sletten install metal trim on exterior, install hardi-board and touch-up paint in breezeway, pour concrete for planters, 6 workers. Heartland Mechanical pipe fit for new boilers, 3 workers. Trails End haul concrete with 1 mixer truck, 1 load, 1 worker.
- 9-8 Calm, warm@70 degrees. Sletten install metal trim on exterior, install hardi-board and touch-up paint in breezeway, 4 workers.
- 9-11 Calm, warm@76 degrees. Sletten install metal trim on exterior, hang suspended ceiling in breezeway, tape and texture breezeway, 5 workers. FICO final details on controls, 2 workers.
- 9-12 Cloudy, warm@67 degrees. Sletten install metal trim on exterior, hang suspended ceiling in breezeway, tape and texture breezeway, 6 workers. FICO final details on controls, 2 workers.
- 9-13 Breezy, warm@64 degrees. Sletten install metal trim on exterior, tape and texture, paint breezeway, set forms for concrete planter and sidewalk at new VC entrance, 6 workers. FICO final details on controls, 2 workers.
- 9-14 Calm, warm@70 degrees. Sletten install metal trim on exterior, paint breezeway, pour concrete planter and sidewalk at new VC entrance, 6 workers. FICO final details on controls, 2 workers. Trails End haul concrete with 1 mixer truck, 1 load, 1 worker.
- 9-15 Calm, warm@74 degrees. Sletten install metal trim on exterior, start stripping old tile flooring at KWB gym entrance, 5 workers.
- 9-18 Windy, warm@67 degrees. Sletten install metal trim on exterior, stripping old tile flooring KWB at gym entrance. Littrell Electric transferred power at VC over to the new panels, 2 workers. Pierce Flooring started on levelling floor for tile at the KWB gym entrance, start laying LVT, (luxury vinyl tile) 4 workers.
- 9-19 Windy, cool@58 degrees. Sletten install metal trim on exterior, tape and texture, paint breezeway, 6 workers. Pierce Flooring level floor and lay LVT, 4 workers.

