

FACILITIES/CONSTRUCTION REPORT MAY 2024

Student Support Services:

5-6 Windy, warm@46 degrees. Neufeld unloading trucks(3) with telehandlers(2) layout columns, 6 workers.

5-7 Windy, cool@39degrees. Neufeld unloading trucks(3) with telehandlers(2), stack materials, 6 workers.

5-13 Breezy, warm@68 degrees. Neufeld start standing iron columns (6) with telehandler, 4 workers.

5-16 Breezy, warm@64 degrees. Sletten layout for iron columns, showing edge of steel column plates, 6 workers.