

FACILITIES/CONSTRUCTION REPORT

APRIL 2023

KWB/VC Connector:

4-3 Snowy, cool@30 degrees. Sletten screw off the sheeting on exterior walls and wrap roof with underlayment, 5 workers.

4-4 Windy, cool@32 degrees. Sletten screw off the sheeting on exterior walls and wrap roof with underlayment, 5 workers.

4-5 Windy, cool@33 degrees. Sletten screw off the sheeting on exterior walls and wrap roof with underlayment, 5 workers. Littrell Electric and Interstate Alarms remove old security electric panel and install new security electric panel, 2 workers.

4-6 Breezy, cool@37 degrees. Sletten screw off the sheeting on exterior walls, start hanging sheetrock on interior walls, 5 workers.

4-11 Windy, warm@50 degrees. Sletten hang sheetrock on interior walls, 6 workers. Littrell Electric remove old lights at VC entrance and cap off wiring, 2 workers.

4-12 Calm, warm@47 degrees. Sletten hang sheetrock on interior walls, start framing hard lid for ceiling with metal 2"x6" studs, 6 workers. Littrell Electric remove old pneumatic controls for heat at KWB and cap off wiring, 2 workers.

4-13 Snowy, cool@38 degrees. Sletten hang sheetrock on interior walls and taping seams, frame hard lid for ceiling with metal 2"x6" studs, and start hanging sheetrock and vapor barrier on ceiling, 6 workers. Littrell Electric

4-14 Calm, cool@43 degrees. Sletten hang sheetrock on interior walls and taping seams, frame hard lid for ceiling with metal 2"x6" studs, hang sheetrock and vapor barrier on ceiling, 6 workers.

4-17 Windy, cool@44 degrees. Sletten start hanging sheetrock on interior walls in KWB at restrooms, janitors closet, and storage rooms, also hang sheetrock on interior walls of breezeway, Insulate exterior walls, 7 workers.

