

DRAFT GMP TIMELINE – FRISCO CAMPUS PROJECTS – As of April 2021

<u>EVENT</u>	<u>DATE</u>	<u>STATUS</u>
GMP #1 presented to Collin College Board of Trustees for approval	08/25/2020	COMPLETED
Notice to Proceed issued to Skanska for GMP #1	12/02/2020	COMPLETED
Substantial Completion for GMP #1	07/02/2021	PENDING
50% Construction Documents for GMP #2 issued to Skanska	02/05/2021	COMPLETED
95% Construction Documents for GMP #2 issued to Skanska	03/26/2021	COMPLETED
Skanska submits GMP #2 proposal to Collin College	04/09/2021	COMPLETED
100% IFC Documents for GMP #2 issued to Skanska	04/16/2021	PENDING
GMP #2 presented to Collin College Board of Trustees for approval	04/27/2021	PENDING
Notice to Proceed issued to Skanska for GMP #2	05/15/2021	PENDING
Mobilization/start GMP #2 work	05/17/2021	PENDING
Project Substantial Completion	03/11/2022	PENDING