

## FACILITIES/CONSTRUCTION REPORT

### MARCH 2021

#### BMS Renovation/Addition:

3-2 Calm, warm. United Electric wire 2 rollup doors in kitchen and wire 230 volt outlet in kitchen, 1 worker.

3-3 Calm, warm. Systems NW 1 worker. J2 Office Supply deliver and setup desks/chairs in health and art rooms, 2 workers.

3-9 Calm, warm. Morrison-Maierle electric/mechanical inspection and punchlist for the new addition, 2 workers.

3-10 Calm, warm. United Electric wire/troubleshoot the 2 handicap doors, (doors have wireless controls, need hard wired for security) 1 worker. Interstate Alarms wire security/troubleshoot the 2 handicap doors, 2 workers.

3-11 Calm, warm. Western Sports Flooring seal/stain areas of gym floor that were missed, 1 worker. Interstate Alarms wire security/troubleshoot the 2 handicap doors, 2 workers.

3-15 Breezy, cool. TL Glass install delay relays and wire the 2 handicap doors, 1 worker.