

FACILITIES/CONSTRUCTION REPORT

MAY 2021

BMS Renovation/Addition:

5-3 Calm, warm. First Mark formed slab at gym entrance, sidewalk rear (old gym west entrance) also formed storm/sewer drain cleanouts, and grease trap cleanout, 7 workers.

5-4 Calm, warm. First Mark poured sidewalk at gym entrance and storm/sewer drain cleanouts and grease trap cleanout. Prepping, form rear (old gym entrance rear west) smooth plate compactor, 7 workers. Trails End haul concrete, 1 mixer truck, 2 loads, 1 worker.

5-5 Cloudy, warm. First Mark poured sidewalk at rear (old gym rear west entrance), prepping, form sidewalk around the old gym, smooth plate compactor, 7 workers. Trails End haul concrete, 1 mixer truck, 1 load, 1 worker.

5-6 Calm, warm. Trails End saw cut rejected concrete sidewalk at gym entrance, breaking with jackhammer, removing with mini-excavator, loading on truck with tracked skidsteer and hauling off with dump truck, 3 workers. First Mark prepping sidewalk at new gym entrance, rear smooth plate compactor, 7 workers. Trails End haul concrete, 1 mixer truck, 2 loads, 1 worker.

5-7 Cloudy, warm. First Mark poured sidewalk at gym entrance, prep/form sidewalk around the old gym, smooth plate compactor, 7 workers. Trails End haul concrete, 1 mixer truck, 2 loads, 1 worker.

5-10 Cloudy, warm. Trails End saw cut rejected concrete sidewalk at old kitchen entrance in rear, breaking with jackhammer, removing with mini-excavator. First Mark poured remainder of sidewalk around old gym, new 8th grade pod also saw cut rejected curb/gutter & drain at west gym parking lot entrance, 7 workers. Trails End haul concrete, 1 mixer truck, 1 load, 1 worker.

5-11 Cloudy, warm. Trails End saw cut rejected concrete sidewalk at new office entrance in front, breaking with jackhammer, removing with mini-excavator. First Mark poured curb/gutter & drain at west gym parking lot entrance, 7 workers. Trails End haul concrete, 1 mixer truck, 2 loads 1 worker.

5-12 Cloudy, warm. Trails End saw cut rejected concrete sidewalk at new office entrance in front and in rear mechanical entrance (cut internet cable, had to be spliced) breaking with jackhammer, removing with mini-excavator. First Mark formed sidewalk install drain at new office entrance also saw cut rejected curb/gutter & drain at west gym parking lot entrance, 7 workers. First Mark strip topsoil, cut to grade for volleyball pit next to basketball court, 1 tracked skidsteer, 1 worker.

5-13 Cloudy, warm. First Mark poured slab at new office entrance in front also form curb/gutter & drain at west gym parking lot entrance, 7 workers. First Mark spread topsoil along walking path, 1 tracked skidsteer, 1 worker. Trails End haul concrete, 1 mixer truck, 2 loads, 1 worker.

5-14 Calm, warm. First Mark saw cut expansion joints in slab at new office entrance, pour curb/gutter & drain at west gym parking lot entrance, 7 workers. Trails End haul concrete, 1 mixer truck, 1 load, 1 worker.

5-17 Calm, warm. First Mark saw cut expansion joints in slab at new office entrance, pour curb/gutter & drain at west gym parking lot entrance, 7 workers. Trails End haul concrete, 1 mixer truck, 1 load, 1 worker. First Mark grading/landscaping with tracked skidsteer, 2 workers. Trails End haul topsoil in and rejected concrete out, 1 dump truck, 1 worker.

5-18 Cloudy, cool. First Mark pour rejected sidewalk at north kitchen entrance, 3 workers. Trails End haul concrete, 1 mixer truck, 1 load, 1 worker. First Mark grading/landscaping with tracked skidsteer, 2 workers. Trails End saw cut for drain east gym parking lot entrance, 1 worker. Trails End haul topsoil in and rejected concrete out, 1 dump truck, 1 worker.