

Construction Update March 2, 2009

1. Slab is complete for stadium press box .
2. Concrete columns for press box are complete.
3. Front sidewalk of press box is almost complete. Will be completed on Tuesday.
4. Sidewalk work on east side of the press box will begin this week.
5. Steel for stadium press box will be delivered this week. Erection of steel will begin next week.
6. Erection of structural steel will take approximately three weeks to complete.
7. New restrooms on visitor side of stadium are complete.
8. Steel erection work on extension of home dressing room at Bulldog stadium is complete.
9. Visitor bleacher extension is still on schedule to begin in mid March.
10. The date for completion of press box addition and home seating expansion is July 31st.