

FACILITIES/CONSTRUCTION REPORT

AUGUST 2023

KWB/VC Connector:

8-1 Calm, hot@90 degrees. Sletten start framing ceiling at VC, 7 workers. Heartland Mechanical insulate 4" heat pipes, 3 workers. FICO run cabling for HVAC controls, 3 workers. Systems Northwest run cabling for data, fire and intercom/paging systems, 2 workers. TC Glass install windows at KWB, 7 workers.

8-2 Calm, hot@88 degrees. Sletten frame ceiling at VC, 7 workers. Heartland Mechanical insulate 4" heat pipes, 3 workers. FICO run cabling for HVAC controls, 3 workers. Systems Northwest run cabling for data, fire and intercom/paging systems, 2 workers. TC Glass install windows at KWB, 7 workers.

8-3 Calm, hot@90 degrees. Sletten frame ceiling at VC, 7 workers. Heartland Mechanical insulate 4" heat pipes, 3 workers. FICO run cabling for HVAC controls, 3 workers. Systems Northwest run cabling for data, fire and intercom/paging systems, 2 workers. TC Glass install windows at KWB, 7 workers.

8-7 Calm, hot@78 degrees. Sletten frame ceiling, start framework for suspended ceiling at VC, mud/sand ceiling, 7 workers. Heartland Mechanical install ceiling units, 3 workers. TC Glass install windows at KWB, 7 workers.

8-8 Calm, hot@79 degrees. Sletten frame/start hanging suspended ceiling at VC, mud/sand ceiling, 7 workers. TC Glass install windows at KWB, 7 workers.

8-9 Breezy, hot@ 82 degrees. Sletten hang suspended ceiling at VC, mud/sand ceiling, 7 workers. TC Glass install windows at KWB, 7 workers.

8-10 Breezy, hot @75 degrees. Sletten hang suspended ceiling at VC, mud/sand ceiling, 7 workers. TC Glass install windows at KWB, 7 workers. Watson Project level floors, prep for new tile in the custodial/restrooms, 2 workers.

8-11 Calm, hot@76 degrees. Sletten hang suspended ceiling at VC, mud/sand ceiling, 7 workers. TC Glass install windows at KWB, 7 workers. Watson Project tile floors and walls in the new custodial/restrooms, 2 workers. FICO run cabling for HVAC controls, 3 workers.

8-14 Calm, hot@92 degrees. Sletten tie-in suspended ceiling to windows at KWB, paint door frames, touch-up paint, clean-up classrooms, 7 workers. Heartland Mechanical install ceiling units, 3 workers. Dry Fork Plumbing weld new piping for boilers, 2 workers. FICO run cabling for thermostats to fin tubes, 3 workers. Systems Northwest install digital clocks, 2 workers. TC Glass install windows at KWB, 7 workers. State Fire Marshall on-site to inspect fire alarms, passed.

8-15 Calm, hot@86 degrees. Sletten tie-in suspended ceiling to windows at KWB, paint door frames, touch-up paint, clean-up classrooms, 7 workers. Heartland Mechanical install ceiling units, 3 workers. Dry Fork Plumbing weld new piping for boilers, 2 workers. FICO run cabling for thermostats to fin tubes,

3 workers. Systems Northwest install digital clocks, 2 workers. Littrell Electric install conduit for data, fire, and intercom/paging systems. TC Glass install windows at KWB, 7 workers.

8-16 Calm, hot@84 degrees. Sletten tie-in suspended ceiling to windows at KWB, paint door frames, touch-up paint, clean-up classrooms, 7 workers. Heartland Mechanical install ceiling units, 3 workers. Dry Fork Plumbing weld new piping for boilers, 2 workers. FICO run cabling for thermostats to fin tubes, 3 workers. Systems Northwest install digital clocks, 2 workers. Littrell Electric install conduit for data, fire, and intercom/paging systems. TC Glass install windows at KWB, 7 workers.

8-17 Calm, hot@90 degrees. Sletten tie-in suspended ceiling to windows at KWB, paint door frames, touch-up paint, clean-up classrooms, 7 workers. Heartland Mechanical install ceiling units, 3 workers. Dry Fork Plumbing weld new piping for boilers, 2 workers. FICO run cabling for thermostats to fin tubes, 3 workers. Systems Northwest install digital clocks, 2 workers. Littrell Electric install conduit for data, fire, and intercom/paging systems, hang exterior security lights, 2 workers, 1 bucket truck. TC Glass install windows at KWB, 7 workers.

8-18 Breezy, hot@84 degrees. Sletten tie-in suspended ceiling to windows at KWB, paint door frames, touch up paint, clean-up classrooms, 7 workers.

8-21 Rain, warm@62 degrees. Sletten start install of exterior doors at breezeway, start install of siding above windows, touch-up painting, 5 workers. FICO run cabling for thermostats to fin tubes, 3 workers.

8-22 Calm, warm@72 degrees. Sletten install exterior doors at breezeway, install siding above windows, touch-up painting, 5 workers. FICO run cabling for thermostats to fin tubes, 3 workers.