

FACILITIES/CONSTRUCTION REPORT

MARCH 2023

KWB/VC Connector:

3-27 Calm, cool@30 degrees. Sletten sheet outer walls with 7/16" fire rated osb, install hurricane clips to rafters and blocking, tie into existing roof at VC, frame fascia board, 4 workers.

3-28 Calm, cool@29 degrees. Sletten sheet outer walls with 7/16" fire rated osb and sheet roof with 5/8" osb, 4 workers. Littrell Electric move job trailer into work site, hook up temporary power, 1 worker.

3-29 Calm, cool@34 degrees. Sletten sheet outer walls with 7/16" fire rated osb, and sheet roof with 5/8" osb, 4 workers.

3-30 Snow, cool@30 degrees. Sletten sheet outer walls with 7/16" fire rated osb, and sheet roof with 5/8" osb, 4 workers.