

ID	Task Name	Duration	Start	Finish	Calendar
1	Lincolnwood SD74 - Project Schedule - RH Stair Flooring Replacement	91 days	Thu 10/1/20	Thu 2/4/21	overDecJanFebMarAprMayJun
2	Design	22 days	Thu 10/1/20	Fri 10/30/20	
3	Construction Documents	22 days	Thu 10/1/20	Fri 10/30/20	
4	90% CD Set Review to SD74	1 day	Tue 10/27/20	Tue 10/27/20	
5	Board of Education Project Approval	1 day	Thu 12/3/20	Thu 12/3/20	
6	Bidding	45 days	Fri 12/4/20	Thu 2/4/21	
7	Ad for Bid to SD74	1 day	Fri 12/4/20	Fri 12/4/20	
8	Ad for Bid Published	1 day	Thu 12/10/20	Thu 12/10/20	
9	Out to Bid / Drawings Released to Contractors	1 day	Thu 12/10/20	Thu 12/10/20	
10	Receipt of Bids	1 day	Tue 1/5/21	Tue 1/5/21	
11	Bid Review	3 days	Wed 1/6/21	Fri 1/8/21	
12	Letter of Rec. to SD74	1 day	Mon 1/11/21	Mon 1/11/21	
13	Facilities Committee Review	1 day	Thu 1/21/21	Thu 1/21/21	
14	Board Review & Contract Approval	1 day	Thu 2/4/21	Thu 2/4/21	
15					
16					
17					
18	<i>Last Day of School (if all emergency days used)</i>	<i>1 day</i>	<i>Fri 6/11/21</i>	<i>Fri 6/11/21</i>	
19	Work Commences	1 day	Mon 6/14/21	Mon 6/14/21	
20	Substantial Completion	1 day	Fri 7/30/21	Fri 7/30/21	
21	<i>First Day of School</i>	<i>1 day</i>	<i>Tue 8/24/21</i>	<i>Tue 8/24/21</i>	