

GMP TIMELINE – IT CENTER, FRISCO CAMPUS – As of November 2019

<u>EVENT</u>	<u>DATE</u>	<u>STATUS</u>
SD documents issued to JE Dunn	05/24/2019	COMPLETED
JE Dunn submits Final SD estimate to Collin College	06/26/2019	COMPLETED
DD documents issued to JE Dunn	08/23/2019	COMPLETED
JE Dunn submits DD estimate to Collin College	09/18/2019	COMPLETED
100% documents for GMP #1 scope of work issued to JE Dunn	09/27/2019	COMPLETED
JE Dunn submits GMP #1 proposal to Collin College	11/15/2019	COMPLETED
GMP #1 proposal review with Facilities & Construction Committee	12/3/2019	PENDING
GMP #1 presented to Collin College Board of Trustees for approval	12/10/2019	PENDING
Notice to Proceed issued to JE Dunn to start construction for GMP #1 scope of work	12/18/2019	PENDING
Site mobilization by JE Dunn	1/06/2020	PENDING
Documents for GMP #2 scope of work issued to JE Dunn	11/15/2019	PENDING
JE Dunn submits GMP #2 proposal to Collin College	01/06/2020	PENDING
GMP #2 proposal review with Facilities & Construction Committee	01/21/2020	PENDING
GMP #2 presented to Collin College Board of Trustees for approval	01/28/2020	PENDING
Notice to Proceed issued to JE Dunn to start construction for GMP #2 scope of work	02/14/2020	PENDING
Substantial Completion	06/30/2021	PENDING