

Status of Bond Projects
12/6/16 Governing Board Meeting

President Day, Board Members, Mr. Nelson,
Current Project Update:

I. INNOVATION ACADEMY

A. New Elementary School:

Building 100 & 200 framing is complete

100 building roof deck is dried in and masonry wall system is schedule to begin 11/28

200 building roof deck is installed and ready for inspection

300 building framing is ongoing

300 building concrete slab on grade as well as concrete stage are complete

400 building concrete slab is complete and framing has begun

500 building ABC is underway with concrete slab pour scheduled for 11/28

600 building stem walls are 75% complete w/concrete slab scheduled for 12/2



Buildings 100 & 200 in progress



300 Building Stage Before Concrete



300 Building Stage After Concrete



400 Building Framing



500 Building Moisture Barrier



600 Building Footings & Stem Walls

The New Stem School Is On Time and On Budget

<http://www.workzonecam.com/projects/coreconstruction1/amphipsd/workzonecam>

II. Solar Construction Project

Phase I sites are all in production

Phase II sites are all in production

Phase III under construction

Amphi High – TEP scheduled to set meter 11/30

Canyon Del Oro – TEP scheduled to set meter 11/30

Coronado – TEP scheduled to set meter 11/30



Coronado



CDO East Lot Parking

Amphitheater Solar Project Completion Celebration

Tuesday, December 6, 2016 11 a.m.

Wilson K-8