



WCS D Maintenance Work Tracking Summary

12/2/2024

MAINTENANCE BUDGET

11/4/2022	Total amount budgeted in referendum	\$ 6,395,000
11/4/2022	Bleacher Extension Referendum Amount	\$ 500,000
6/5/2024	Approved projects amount to date	\$ (14,132,957)
12/22/2023	Funds allocated from contingency or interest	\$ 1,120,000
9/24/2024	Funds allocated from interest	\$ 6,512,483
	TOTAL FUNDS AVAILABLE	\$ 394,526

APPROVED (BY BOARD) PROJECTS

Date	Description	Location	Status	Bid Amount
3/13/2023	Warrior Stadium track replacement, bleacher expansion and related improvements	High	Completed	\$ 1,300,000
APPROVED AT 4/10/2023 BOARD MEETING				\$ 1,300,000
4/10/2023	Roof replacement - entire roof	Middle	Completed	\$ 631,000
4/10/2023	Redo TLC Roof*	High	Completed	\$ 46,300
4/10/2023	Freight Elevator Security *	High	Completed	\$ 10,132
APPROVED AT 4/10/2023 BOARD MEETING				\$ 687,432
5/1/2023	Emergency Roof Repairs (NORTHERN)	District	Completed	\$ 40,000
5/1/2023	Emergency HVAC Repairs (NAMI)	District	Completed	\$ 25,000
5/1/2023	Emergency Plumbing Repairs (HOOPER)	District	Completed	\$ 25,000
5/1/2023	Emergency Electrical Repairs (GLOBALCOM/WESTPHAL)	District	Completed	\$ 25,000
5/1/2023	Replace Walking Path near Century Avenue and Community Drive	District	Completed	\$ 33,453
5/1/2023	Safety Film on all doors	District	Completed	\$ 46,374
5/1/2023	Low Driveway Inlet * (SOUTH CENTRAL CONTRACTING)	Prairie	Completed	\$ 2,842
5/1/2023	(2) Card Readers	Prairie	Completed	\$ 13,099
5/1/2023	(4) Magnetic Door Holders	Prairie	Completed	\$ 13,270
5/1/2023	Asphalt Under Gaga Pits * (WOLF PAVING)	Arboretum	Completed	\$ 19,741
5/1/2023	Broken Curb Inlet Hole/Culvert * (SOUTH CENTRAL CONTRACTING)	Arboretum	Completed	\$ 7,000
5/1/2023	4 Card Readers & at Double Doors by Office * (GLOBALCOM)	Arboretum	Completed	\$ 13,099
5/1/2023	(8) Magnetic Door Holders to isolate sections of building during lockdown *	Arboretum	Completed	\$ 26,539
5/1/2023	8 Magnetic Door Holders for securing pods during lockdown *	Intermediate	Completed	\$ 26,539
5/1/2023	Classroom 131 Window *	Middle	Completed	\$ 10,940
5/1/2023	Door 1 Entrance Stair Treads *	Middle	Completed	\$ 21,900
5/1/2023	Door 1, 10 Walkway Concrete Replacement	Middle	Removed	\$ 29,860
5/1/2023	Sidewalk Repair * (Confirmed split cost with Village)	Middle	Completed	\$ 20,000
5/1/2023	High School Bus Loop Sidewalk Ramp Replacement	High	Completed	\$ 4,950
5/1/2023	16 Lockable Restrooms *	High	Completed	\$ 6,553
5/1/2023	Room 1433, 1411, 1501 Carpet	High	Completed	\$ 13,290
5/1/2023	4 Card Readers at front office, other locations	High	Completed	\$ 16,000
5/1/2023	Repair dust collector in Woodshop	High	Completed	\$ 4,711
5/1/2023	High School CO2 Tank Pad and Fencing	High	Completed	\$ 9,902
5/1/2023	Front Door Canopy	District Office	Completed	\$ 6,303
5/1/2023	Air Handling Unit 05 Replacement	High	Completed	\$ 300,000
5/1/2023	Replacement of Chiller CH002 - includes upgrade to 350-ton	High	Completed	\$ 515,000
5/1/2023	Replacement of Chiller CH001	High	Completed	\$ 200,000
APPROVED AT 5/1/2023 BOARD MEETING				\$ 1,476,365
6/12/2023	Middle School Fire Safety Project	Middle	Completed	\$ 36,859
6/12/2023	Prairie Elementary Remodeling Proposal	Prairie	Completed	\$ 82,832
APPROVED AT 6/12/2023 BOARD MEETING				\$ 119,691
7/10/2023	Parking lot landscaping repair	Intermediate	Completed	\$ 9,970
7/10/2023	Trees and light-blocking material for fence @ Warrior Stadium	High	Completed	\$ 17,200
7/10/2023	Playground playmat chips	AES, PES, IS	Completed	\$ 12,266
7/10/2023	Parking lot striping and minor repairs	All lots except HES, Bethel	Completed	\$ 25,159
7/10/2023	Special education restroom remodel	Middle	Completed	\$ 11,000
7/10/2023	Sentronic Closers	AES, PES, IS	Completed	\$ 16,798
7/10/2023	WIS Security System Install	Intermediate	Completed	\$ 1,020
7/10/2023	Eves, Troughs & Downspouts - North side	High	Completed	\$ 19,728
7/10/2023	Pool bleacher repair	High	Completed	\$ 1,050
7/10/2023	Flag pole repair	Intermediate	Completed	\$ 3,410
APPROVED AT 7/10/2023 BOARD MEETING				\$ 117,601
8/14/2023	Dishwasher Replacement	Middle	Completed	\$ 29,430
8/14/2023	Softball Field Lights	High School	Completed	\$ 175,000
APPROVED AT 8/14/2023 BOARD MEETING				\$ 204,430
9/11/2023	High School Signage	High School	Completed	\$ 21,500
APPROVED AT 9/11/2023 BOARD MEETING				\$ 21,500

10/9/2023	Special Education Room Project	Middle	Completed	\$	29,036
APPROVED AT 10/9/2023 BOARD MEETING					
12/11/2023	Replace non working water softener (19 yrs old)	Arboretum	Completed	\$	5,588
12/11/2023	Bleacher repairs	Arboretum	Completed	\$	2,472
12/11/2023	Repair water heater 1	High	Completed	\$	6,050
12/11/2023	Old gym bleacher repairs	High	Completed	\$	2,459
12/11/2023	Main gym bleacher repairs	High	Completed	\$	4,780
12/11/2023	Discus throwing area concrete	High	Completed	\$	16,500
12/11/2023	Bleacher repairs	Intermediate	Completed	\$	2,950
12/11/2023	Bleacher repairs	Middle	Completed	\$	3,858
12/11/2023	Installation of closed loop filtration equipment	Middle	Completed	\$	3,169
12/11/2023	Bleacher repairs	Prairie	Completed	\$	2,472
12/11/2023	UPS circuit additions (to prevent power outage problems)	Prairie	Completed	\$	4,310
12/11/2023	Replace 5 radio system UPS systems	District	Completed	\$	8,635
12/11/2023	JOHN DEERE 60 Heavy-Duty Rotary Broom	District	Completed	\$	5,600
12/11/2023	Skid Loader Pallet forks	District	Completed	\$	1,100
12/11/2023	EcoStruxure Transition Over New Hardware (Front End Only)	Arboretum	Completed	\$	32,000
12/11/2023	EcoStruxure Transition Over New Hardware (Front End Only)	Prairie	Completed	\$	50,200
12/11/2023	EcoStruxure Transition Over New Hardware (Front End Only)	High School	Completed	\$	96,000
12/11/2023	EcoStruxure Transition Over New Hardware (Front End Only)	Intermediate	Completed	\$	32,000
12/11/2023	EcoStruxure Transition Over New Hardware (Front End Only)	Middle	Completed	\$	46,600
APPROVED AT 12/22/2023 BOARD MEETING					
1/8/2024	Bleacher Boss - Power Assist Unit	Athletics	Completed	\$	4,900
1/8/2024	Robotic Athletic Field Painter	Athletics	Completed	\$	29,700
1/8/2024	Water Reel with Booster	Grounds	Completed	\$	14,000
1/8/2024	Robotic Mowers	Grounds	Removed	\$	22,000
1/8/2024	John Deere 1575 tractor (includes snow blower and broom)	Grounds	Completed	\$	55,600
1/8/2024	Fork Lift	Maintenance	Completed	\$	50,000
APPROVED AT 1/8/2024 BOARD MEETING					
2/12/2024	Brush and snow blower attachments	District	Completed	\$	11,600
2/12/2024	Resurface all gym floors in district	District	Completed	\$	24,668
2/12/2024	Wood chips for school playgrounds	District	Completed	\$	14,500
2/12/2024	Signature Choral Risers - 4 Tier	District	Completed	\$	16,590
2/12/2024	Power outage monitoring electrical meter	District	Completed	\$	88,600
2/12/2024	SRP card for each classroom	District	Completed	\$	7,964
2/12/2024	Outside bollard lights need to be updated with LED (20 total)	Arboretum	Completed	\$	82,449
2/12/2024	Add card reader to rear entrance of front office	Arboretum	Completed	\$	4,000
2/12/2024	Front entrance - exterior stain	Arboretum	Completed	\$	2,569
2/12/2024	Carpet - remaining rooms 1st and 2nd floor	Arboretum	Completed	\$	87,000
2/12/2024	Doors 9 gym, door 11, door 12 (6 total doors)	Arboretum	Completed	\$	37,354
2/12/2024	Cracked tile replacement (various areas)	Arboretum	Completed	\$	5,000
2/12/2024	Landscaping around building	Arboretum	Completed	\$	70,000
2/12/2024	Playground sun shades	Arboretum	Completed	\$	18,288
2/12/2024	198 Boiler room (penthouse) roof walls	High	Completed	\$	73,000
2/12/2024	Bleachers, Portable	High	Completed	\$	47,500
2/12/2024	Furnish and install 2 new windows for baseball press box	High	Completed	\$	20,500
2/12/2024	Furnish and install 3 new windows for football press box	High	Completed	\$	10,280
2/12/2024	Furnish and install 2 new windows for soccer press box	High	Completed	\$	20,500
2/12/2024	Varsity SoGball Field batting cages/audio/backstop	High	Completed		
2/12/2024	Card readers in shipping/receiving area	High	Completed	\$	9,395
2/12/2024	Door 1 storefront	High	Completed	\$	33,000
2/12/2024	Door 18 security	High	Completed	\$	934
2/12/2024	John Deere tractor plus attachments	High	Completed	\$	52,200
2/12/2024	Fix joint bump in the floor	Intermediate	Completed	\$	1,843
2/12/2024	Wallpaper Graphics	Intermediate	Completed	\$	55,391
2/12/2024	Gymnasium electronic closers	Intermediate	Completed	\$	8,352
2/12/2024	Solar PV expansion	Intermediate	Completed	\$	498,982
2/12/2024	Slow gym curtain	Intermediate	Completed	\$	4,177
2/12/2024	Whiteboards from old HES	Intermediate	Completed	\$	21,900
2/12/2024	Classroom carpeting rooms 136, 110, 223, 239	Middle	Completed	\$	19,000
2/12/2024	Door 7 replace stairway treads	Middle	Completed	\$	26,300
2/12/2024	Carpet landings - doors 5, 6	Middle	Completed	\$	9,000
2/12/2024	Rider floor scrubber - 30" (Trident R30-HIL56009)	Prairie	Completed	\$	17,837
2/12/2024	Add card reader to rear entrance of front office	Prairie	Completed	\$	4,000
2/12/2024	Concrete work on Sidewalks	Prairie	Completed	\$	49,030
2/12/2024	Add privacy panels in restrooms	Prairie	Completed	\$	2,730
2/12/2024	Play ground shade canopy	Prairie	Completed	\$	1,600
2/12/2024	Acoustical panels for cafeteria	Prairie	Completed	\$	14,484
2/12/2024	Replace carpet	Prairie	Completed	\$	32,000
2/12/2024	Downspout sink hole	Prairie	Completed	\$	3,287
2/12/2024	Move old hoops at existing Heritage & install at Prairie	Prairie	Completed	\$	15,275

2/12/2024	Waunakee Softball Upgrades	District	Completed	\$ 325,000
APPROVED AT 2/12/2024 BOARD MEETING				
3/5/2024	Items from Maintenance list in Vogel Bros. High School Scope of work	High	Completed	\$ 3,503,800
3/5/2024	Concrete lip at door 2	Arboretum	Completed	\$ 1,200
3/5/2024	District mechanic tools and tool box	District	Completed	\$ 22,000
3/5/2024	Project management services for generator installation project	District	Completed	\$ 5,400
3/5/2024	LED upgrades and lighting controls additions	High	Removed	\$ 1,440,850
3/5/2024	Carpeting in (17) classrooms	High	Completed	\$ 95,000
3/5/2024	Boiler closed loop filtration equipment	High	Completed	\$ 3,186
3/5/2024	JV Softball press box wood stairs w/ composite deck board at treads, risers, and landings	High	Completed	\$ 14,389
3/5/2024	Varsity baseball press box wood stairs w/ composite deck board at treads, risers, and landing	High	Completed	\$ 17,314
3/5/2024	Varsity soccer press box wood stairs w/ composite deck board at treads, risers, and landings	High	Completed	\$ 17,314
3/5/2024	Varsity football press wood stairs w/ composite deck board at treads, risers, and landings	High	Completed	\$ 22,484
3/5/2024	Clock/Bell/PA (InformaCast Fusion IP Speaker Endpoint Add-On for WHS)	High	Completed	\$ 826,011
3/5/2024	Video cameras	High	Completed	\$ 115,000
3/5/2024	Fieldhouse projector and audio	High	Completed	\$ 65,000
3/5/2024	Audio upgrade for the Commons and Cave	High	Completed	\$ 15,000
3/5/2024	New basketball hoop controls (old gym)	High	Completed	\$ 6,900
3/5/2024	Painting of field house and logos	High	Completed	\$ 37,000
3/5/2024	Furnish & install new floor traction power operation for field house bleachers	High	Completed	\$ 36,356
3/5/2024	Varsity baseball shed and press box	High	Completed	\$ 10,000
3/5/2024	Replace fieldhouse backboard motors	High	Completed	\$ 20,000
3/5/2024	Fieldhouse mid-court curtain and motor	High	Completed	\$ 25,000
3/5/2024	Replace wall mounted basketball structure and hoops	Prairie	Completed	\$ 66,500
3/5/2024	Boiler closed loop filtration equipment	Prairie	Completed	\$ 3,186
3/5/2024	Energy efficiency audit	Prairie	Completed	\$ 3,060
3/5/2024	Gymnasium audio system	Prairie	Completed	\$ 30,000
APPROVED AT 3/11/2024 BOARD MEETING				
4/8/2024	Postpone Items from Maintenance list in Vogel Bros. High School Scope of work	High	Completed	\$ (740,000)
4/8/2024	Postpone - LED upgrades and lighting controls additions	High	Completed	\$ (1,440,850)
4/8/2024	Rack-it drying & storage for art class	Arboretum	Completed	\$ 2,739
4/8/2024	Reinforce Warrior stadium fencing with bigger posts plus vertical metal straps	High	Completed	\$ 12,680
4/8/2024	Field house banners 27 Championship Signs + Logo	High	Completed	\$ 22,533
4/8/2024	Drywall cracking	Intermediate	Completed	\$ 2,888
4/8/2024	Playground crushed granite walkways upgrade	Intermediate	Completed	\$ 43,200
4/8/2024	Rack-it drying & storage for art class	Prairie	Completed	\$ 2,739
4/8/2024	TurfTime 84 inch AR-24 series leveling roller	District	Completed	\$ 8,445
APPROVED AT 4/8/2024 BOARD MEETING				
5/13/2024	Prairie and Arboretum LED lighting	Arboretum/Prairie	Completed	\$ 1,372,500
5/13/2024	2-way radio system expansion	New Heritage	Completed	\$ 16,058
5/13/2024	Music area door opening 1803 reconfiguration for piano moves	High	Completed	\$ 7,796
5/13/2024	Press box gutters and downspouts (JV SoGball, Soccer, Varsity Baseball)	High	Completed	\$ 1,650
5/13/2024	Replace fieldhouse HVAC duct sock	High	Completed	\$ 50,000
5/13/2024	Security upgrades parts and installation of mag lock on pair of doors from office to school	High	Completed	\$ 5,455
5/13/2024	Security upgrades installation of electric strikes at back office door and back mailroom door	High	Completed	\$ 3,591
5/13/2024	Warrior fence light-block material replace/repair/reinforcement	High	Completed	\$ 775
5/13/2024	Fabricate/install gate latch at Warrior Pitch Stadium	High	Completed	\$ 875
5/13/2024	Program for robo-paint logos for additional fields	High	Completed	\$ 2,000
5/13/2024	Gopher tumble pro 1 3/8 inch polyethylene- foam mats (6)	Arboretum	Completed	\$ 3,094
5/13/2024	Cracked corian heated seating along windows (4 places)	Arboretum	Completed	\$ 44,175
5/13/2024	ADA Swing Seat for an 8' Toprail	Arboretum	Completed	\$ 1,780
5/13/2024	5 window treatments in exercise area	Intermediate	Completed	\$ 2,125
5/13/2024	Gopher tumble pro 1 3/8 inch polyethylene- foam mats (6)	Prairie	Completed	\$ 4,672
5/13/2024	4044R Compact Utility Tractor (33 PTO hp)	District	Completed	\$ 47,000
5/13/2024	2800 AM HillTip IceStriker w/ brine maker 1500 gal. brine storage tank (FF)	District	Completed	\$ 34,147
5/13/2024	Additional cost power outage monitoring electrical meter (original approved budget \$88,600)	District	Completed	\$ 9,900
5/13/2024	Proposal for civil engineering services for playground renovations (PES, AES, WIS)	District	Hold	\$ 26,700
5/13/2024	New emergency kits for classroom (supplies)	District	Completed	\$ 7,964
5/13/2024	Additional funds for remainder school year emergency roofing repairs (\$45,000 original)	District	Completed	\$ 25,000
5/13/2024	Removal of the existing scoreboard from the old Heritage Gymnasium/District to store	Heritage	Completed	\$ 1,284
APPROVED AT 5/13/2024 BOARD MEETING				
6/10/2024	UnderFence Mow Strip	Grounds	Completed	\$ 22,884
6/10/2024	Replace 2013 (MT1) - Ford F350 snow plow truck with dump body	Maintenance	Completed	\$ 83,120
6/10/2024	Additional cost to installation of generator	Building	In Progress	\$ 85,950
6/10/2024	Add (4) Gentex fire alarm horn strobes (shop and copy center)	Building	Completed	\$ 7,600
6/10/2024	Toro cart to replace the old Jacobsen cart	Grounds	Completed	\$ 17,757
6/10/2024	Energy Audit Services	Site Development	In Progress	\$ 2,660
6/10/2024	Repair dishwasher	Equipment	Completed	\$ 5,764
6/10/2024	JV SoGball/Varsity Soccer press box subfloor repair and Warrior Stadium door repair	Athletics	Completed	\$ 8,564
6/10/2024	Door 6 receiving, replace with new door, frame, and transom glass	Doors	Completed	\$ 8,446
6/10/2024	Penthouse Siding Included in the budget is to extend (2) GFCI receptacles for new sidinginst	Building	Completed	\$ 1,750

6/10/2024	Rear main office doors access control (security with more card readers)	Security	Completed	\$	18,330	
6/10/2024	Cart for Folding Chairs: 300 lb Load Capacity, 40 in x 19 in x 35 in, For 36 Chairs (9 carts)	Building	Completed	\$	2,000	
6/10/2024	Storm damage including water damage, fence, flag pole, signs, pool roof	Building	Completed	\$	72,100	
6/10/2024	Replace pool roof (potential property insurance claim)	Building	Completed	\$	25,000	
6/10/2024	Divide bookroom into 2 spaces (quote coming 06/05/2024)	Special Education	Completed	\$	74,913	
APPROVED AT 6/10/2024 BOARD MEETING						
7/8/2024	Steel pipe handrail at 3 press boxes (code)	High	Completed	\$	6,500	
7/8/2024	Painting media room, press room, ref room walls and ceiling	High	Completed	\$	2,314	
7/8/2024	Repair storm damage at Warrior Stadium press box	High	Completed	\$	10,830	
7/8/2024	Storm damage at fieldhouse	Middle	Completed	\$	25,000	
7/8/2024	Storm damage in 2nd grade neighborhood	Arboretum	Completed	\$	25,000	
7/8/2024	Hot water pump #6 VFD replace	High School	Completed	\$	8,275	
APPROVED AT 7/8/2024 BOARD MEETING						
8/12/2024	Chemical disposal for Chemistry Dept. (Jason Rotzenberg)	HS, MS	Completed	\$	4,060	
8/12/2024	Trident carpet extractor	Arboretum	Completed	\$	9,917	
8/12/2024	Supply and install 45 minute fire rated doors into existing frame	Arboretum	In Progress	\$	6,962	
8/12/2024	Dehumidifiers (one to replace a broken HS unit, 1 for Bethel copy)	District	Completed	\$	17,538	
8/12/2024	Furnish and install mural corner guards and trim	Intermediate	Completed	\$	3,922	
8/12/2024	Engineering for water infiltrating ground electrical/data boxes	District	Completed	\$	8,500	
8/12/2024	Engineering to evaluate storm water and recent flood damage	Arboretum	In Progress	\$	35,000	
8/12/2024	Split System #4	District	Completed	\$	14,000	
8/12/2024	Wall Ceiling	Prairie	Completed	\$	17,680	
8/12/2024	Pressbox railings	District	Completed	\$	2,466	
APPROVED AT 8/12/2024 BOARD MEETING						
9/9/2024	Allocation of maintenance expenses to Fund 49	District	Completed	\$	998,000	
9/9/2024	Repair walk in cooler and walk in freezer	Intermediate	Completed	\$	8,500	
9/9/2024	School fitness maintenance	Intermediate	Completed	\$	5,021	
9/9/2024	Lazer Z Diesel Mower with 144 inch deck	District	Completed	\$	61,399	
APPROVED AT 9/9/2024 BOARD MEETING						
10/14/2024	Remove (80) existing light fixtures and install (80) new nLight enabled light fixtures to allow f	High	Hold	\$	-	
10/14/2024	Full service of all internal seals, gaskets, and hardware on UV System	High	In Progress	\$	4,302	
10/14/2024	Install new exit devices	High	In Progress	\$	5,980	
10/14/2024	Regrating the varsity softball infield for drainage issues	High	Completed	\$	15,000	
10/14/2024	Lanscaping regrade behind home plate of JV baseball	High	In Progress	\$	8,111	
10/14/2024	Add card readers, strikes to 3 sets of doors at entry	Middle	In Progress	\$	17,543	
10/14/2024	Replace handicap push buttons with wave sensors	Middle	In Progress	\$	3,125	
10/14/2024	Demo of 2 walls in the Northeast corner of the classroom to expand student space	TLC	In Progress	\$	4,940	
10/14/2024	Dishwasher	High	In Progress	\$	28,439	
10/14/2024	Ranger 570 cart	High	In Progress	\$	13,992	
APPROVED AT 10/14/2024 BOARD MEETING						
11/11/2024	Remove (80) existing light fixtures and install (80) new nLight enabled light fixtures to allow f	High	Hold	\$	-	
11/11/2024	Aluminum Fence Posts (FTO Fundraised - Fund 21)	Prairie	In Progress	\$	9,660	
11/11/2024	Replace handicap push buttons with wave sensors	Middle	In Progress	\$	3,125	
11/11/2024	Club Car 700 Lithium Ion Batter	High	In Progress	\$	19,075	
APPROVED AT 11/11/2024 BOARD MEETING						
				Total Approved to Date	\$	14,132,957