

Status of Bond Projects

2/11/2020 Governing Board Meeting

President Day, Vice President Cox Golder, Board Members and Superintendent Jaeger, it is my pleasure to provide you with an update of the projects completed with bond funding.

AHS:

Bond Projects

Replace acid waste line – 300 wing	\$6,788
90% complete – 3 remaining connectors to be installed over rodeo break	
Exterior paint improvements – waiting on pricing	
Asphalt repairs – parking lot & baseball field	\$18,624
JTED Welding Lab – 800 Building – bids received (\$263,540 total)	\$17,317

CDO:

Bond Projects

Main Switchgear Modernization	\$187,486
- approved by T.E.P. and engineer	
- contractor working on construction schedule	
T Building fan coil overhaul (engineering)	\$7,257
- waiting on contractor pricing	
A/C replacement (x 3) on Building N – materials on order	\$42,086
- projected February install – pre-con meeting 2/6	

SFB Project

Campus roofing phase I - Building E – 80% complete

\$2,662,679

- Building JE start date 1/30



IRHS:

Bond Projects

Central Plant – replace mixing valve actuator – construction complete

\$9,122

ADA parking lot improvements – reviewing contractor quotes

ADA restroom repairs – reviewing contractor quotes

SFB Project

Roofing – construction to start in March

\$4,272,21

AMS:

Bond Project

PA system improvements – P.O. requested \$92,788
- new wiring, exterior speakers & clocks

Copper Creek:

Bond Projects

Maker Space – room 2 – Kittle Construction – P.O. received \$12,267
- flooring and painting complete – electrical in progress



Central plant chiller replacement \$196,000

- materials on order – Rodeo break project

- chiller controls – P.O. issued \$5,121

- disconnect (2) refrigerant monitors before demo of chillers

- reconnect after new equipment installed

Coronado:

Bond Projects

Maker space – room 8 – P.O. received \$11,983
- estimated flooring start 2/21/20

Lighting replacements – rooms 5-10 \$37,451
- materials on order – projected rodeo break start

HVAC replacement – (2) units on Building J – construction complete \$28,008



Exterior lighting fixture replacement – P.O. requested \$16,347

Baseball field dugouts – fence and slat replacement \$5,396
- materials on order

Security fence improvements – materials on order \$8,863

SFB Project

SFB 4854 MPR building roof replacement \$403,519
- March construction start

Cross:

SFB Project

MPR HVAC replacement – SFB agenda for 2/5 meeting \$252,674

Donaldson:

Bond Project

Maker Space – room F-1 – P.O. received \$11,926
- estimated flooring start 2/20/20

Harelson:

SFB Project

SFB 3508/5563 Funhouse roof & HVAC \$577,230
- summer construction

Keeling:

Bond Projects

Maker Space-room 6 – Completed \$10,842

Roof restoration Building D \$30,423
- Progressive Roofing – P.O. received – spring 2020 work

Parking lot improvements to Building G \$45,533
- punch list items to be completed over spring break

Mesa Verde:

Bond Project

Maker Space – rooms 15 & 16 – estimated March start \$16,880

Nash:

Bond Project

Maker Space – room 2 \$12,267

- flooring improvements and electrical in progress

- interior painting complete

Painted Sky:

Bond Projects

Fire Alarm replacement design – reviewing drawings \$10,651

VFD cooling tower replacement – P.O. requested \$4,306

Prince:

SFB Project

Adjacent Ways bus loop \$159,840

- asphalt paving Monday and Tuesday 2/3 - 2/4

- sidewalk Wednesday and Thursday 2/5 – 2/6

(Bonds \$52,297 – Adjacent Ways \$107,543)



Rio Vista:

Bond Projects

Campus security fencing upgrades - 100% complete	\$64,677
Security fence and gates painting - construction start – rodeo break	\$6,434

Wilson:

Bond Projects

Maker Space

\$12,267

- flooring and paint are complete, electrical is in progress



Fire alarm system replacement design – reviewing drawings

\$22,101

ADA modifications to restroom

\$147,519

- working on punch list items

SOMETHING NEW AT EVERY SCHOOL, EVERY YEAR!