

## FACILITIES/CONSTRUCTION REPORT OCTOBER 2023

### KWB/VC Connector:

10-18 Windy, cool@59 degrees. Sletten touch up painting, cleaning, set forms for base of new gym storage off from the east KWB gym door, 7 workers. Heartland Mechanical build ductwork to fit from window grill to classroom unit ventilators, 2 workers.

10-19 Windy, warm@72 degrees. Sletten set forms for slab on grade at the new entrance, tie rebar, pour/finish concrete base and slab on grade, 7 workers. Trails End haul concrete with 1 mixer truck, 2 workers. Heartland Mechanical build ductwork to fit from window grill to classroom unit ventilators, 2 workers.

10-20 Calm, warm@70 degrees. Sletten set for slab on grade at the new entrance, tie rebar, pour/finish concrete slab on grade, 7 workers. Trails End haul concrete with 1 mixer truck, 3 loads. Heartland Mechanical build ductwork to fit from window grill to classroom unit ventilators, 2 workers.

10-23 Calm, cool@34 degrees. Sletten pour concrete for chain link fence posts, landscape front entrance, 5 workers.

10-24 Snow, cold@17 degrees. Sletten landscape front entrance, frame walls and roof of new gym storage room, 5 workers.

10-30 Breezy, cool@38 degrees. Sletten insulate/sheet walls of new gym storage room, 3 workers.

10-31 Breezy, cool@42 degrees. Sletten insulate/sheet walls and roof of new gym storage room, 3 workers.