

Facilities Committee Meeting

DATE: September 20, 2022 TOPIC: District Facilities Update PREPARED BY: Courtney Whited

Recommended for:

Action

□ Discussion

Purpose/Background:

To provide the Facilities Committee an update on ongoing Districtwide project(s)

1. Sitework

The parking lot lighting is scheduled to be completed on Saturday, September 17
The Rutledge Hall playground's surface was poured the day before Labor Day weekend
Trees in the parkway and lot islands have been planted and are being watered

2. Todd Hall Parking Lot Fencing

Fencing material expected to arrive at Action Fence by September 21 Installation may begin as early as September 23

3. General Work

Todd Hall's gutter repair expected to be complete before Columbus Day Rooftop units power exhaust Variable Frequency Drives (VFDs) are now scheduled to ship October 10 instead of September 7

- Rutledge Hall Specials Furniture All pieces are on-site and in use Minor punch list items remaining
- 5. Solar Panel installation at Lincoln Hall is scheduled for September 19-21
- 6. Summer 2023 Project Planning

Administrators met with StudioGC relative to Todd Hall's Courtyard and Lincoln Hall's Plaza; Principals will be seeking input from the Building Leadership Teams

On September 26, the Administration Team will be visiting Park Ridge School District libraries in preparation for Rutledge Hall's Library renovation

StudioGC and IMEG were on campus September 13 to review the mechanical and plumbing work in an effort to acquire firsthand knowledge of the existing conditions before starting survey and design work