

Status of Bond Projects
11/14/17 Governing Board Meeting

President Day, Board Members, Mr. Jaeger
Current Project Update:

The goal for the execution of the 2016 Bond funds is to complete bond projects at every school, every year. Project prioritization will be based on the Facility Condition Assessment with input from each site. Meetings are being scheduled with sites to refine project lists.

Amphitheater High: \$527,530

**ADA restroom renovation student center
Request for Bids (RFB) published
Switchgear replacement
Equipment ordered (\$84,421)
Bids for installation due 11/14
Panther Hall Renovations, design due 11/5
Install new drinking fountain at student center completed
Replace 2 backflow devices on water mains completed (\$7,334)
Beach Volleyball (\$300,454)
700 Wing Smartboards, cabling and power completed (\$2,333)**

Canyon Del Oro: \$505,294

**ADA modifications (sign issues, parking lot access issues, minor bathroom alteration, conversion of one bathroom)
Scheduling contractor walk
Drainage issue at Bldg. G
Chiller and Boiler, Building T & M, design complete, await pricing
Irrigation pressure tank
ADA bleachers price estimate received
Beach Volleyball (\$273,208)**

Ironwood Ridge: \$436,150

Painting of light poles, fixtures, gates, rails, going out to bid for a District painting contractor
Snack bar facial upgrades - in design
Completed installation of 7 backflow preventers (\$20,330)
Beach Volleyball (\$267,961)

AMS \$99,982

HVAC, G Bldg. (400 wing), design funding approved by SFB
New instant lock down for campus @ front door completed (\$2,342)

Copper Creek \$127,200

Parking lot top coat/seal
Boiler replacement, design is ongoing
Mini Split in Admin IDF and package unit for MPR Stage (\$9,847)

Coronado \$168,376

HVAC, Purchase Order (PO) issued (\$44,884)
Clocks, Bells and PA, RFP is being revised for a new solicitation

Cross \$145,646

HVAC Renovations for wrestling gym, in design
Lighting performance design is ongoing
MPR flooring replacement is being scheduled for Winter Break

Donaldson \$37,928

Metal roof coating, going out to bid for a District painting contractor
Play area shade structure is complete (\$17,646)
MPR HVAC, design is ongoing

El Hogar \$14,803 (future years \$13,306)

Roofing restoration was completed on 10/27 (\$28,272)

Harelson \$68,773

HVAC, 4 package units and 3 split systems, PO issued (\$42,895)
Researching drainage issues at teachers' lounge

Holaway \$52,807

Event and Security lighting in courtyard, materials ordered (\$22,445)
Clocks, Bells & PA, RFP is being revised for a new solicitation

Keeling \$55,798

Basketball court asphalt overlay/coating, reviewing solutions
Playground equipment, District painting contractor
HVAC renovation for 2 units, PO issued (\$23,247)

La Cima \$169,600

Renovation of MPR daylighting assembly, procurement is ongoing
Piping modifications for 2 chillers and EMCS, design is ongoing

Mesa Verde \$39,657

Site improvements to include adding 2 panic gates between Building's A
& F, aluminum awning between office and room 13, replace water
fountain and other improvements, procurement is ongoing

Nash \$82,189

HVAC replacement PO issued (\$59,289)
Clocks, Bells & PA, RFP is being revised for a new solicitation
Replacement of well pump is ongoing (\$19,041)

Painted Sky \$111,896

Lighting performance design is ongoing

Prince \$92,005

A/C replacement to include 3 units in Building C, design is ongoing
Classroom renovations, awaiting site meeting

Rillito \$34,056

Interior renovations in Bldg. D, 600 classroom, procurement is ongoing

Rio Vista \$63,552

Lighting performance design is ongoing

Walker \$131,922

ADA Restroom work underway estimated completion is 11/23 (\$57,079)
Playground equipment painting, going out to bid for a District painting contractor
Site beautification

Wilson \$320,677

Parent drop-off alterations bids due 11/17
Clocks, Bells & PA, RFP is being revised for a new solicitation
HVAC fan coils and chillers, procurement is ongoing

**** SOMETHING NEW AT EVERY SCHOOL, EVERY YEAR! ****