

## FACILITIES/CONSTRUCTION REPORT

### JUNE 2024

#### Student Support Services:

6-6 Calm, warm@70 degrees. Neufeld bolt red iron rafters to columns (2 sections) bolt purlins to rafters with telehandlers (2) and snorkel lifts (2), 6 workers.

6-7 Calm, warm@74 degrees. Neufeld bolt red iron rafters to columns (3 sections) bolt purlins to rafters with telehandlers (2) and snorkel lifts (2), 6 workers.

6-10 Breezy, warm@70 degrees. Neufeld bolt red iron rafters to columns (2 sections) bolt purlins to rafters with telehandlers (2) and snorkel lifts (2), 4 workers.

6-11 Windy, warm@74 degrees. Neufeld bolt red iron rafters to columns (1 section) bolt purlins to rafters with telehandlers (2) and snorkel lifts (2), 4 workers.

6-12 Windy, warm@73 degrees. Neufeld bolt girts, eaves to columns with telehandlers (2) and snorkel lifts (2), 4 workers.

6-13 Calm, warm@74 degrees. Neufeld bolt purlins to rafters with telehandlers (2) and snorkel lifts (2), 4 workers.