

FACILITIES/CONSTRUCTION REPORT

MAY 2021

BMS Renovation/Addition:

5-19 Cloudy, cool. First Mark pour rejected gutter/drain at east gym parking lot entrance, 4 workers. Trails End haul concrete, 1 mixer truck, 1 load, 1 worker. First Mark grading/landscaping with tracked skidsteer, 3 workers. Trails End haul topsoil in and rejected concrete out, 1 dump truck, 1 worker.

5-20 Snow, cold . No work.

5-24 Windy, cool. First Mark pulled off project, Trails End storing there equipment 1 JD loader, 1 CAT tracked skidsteer, 1 rubber tire skidsteer, and 1 enclosed equipment trailer. Roof is leaking in the old kitchen and southeast of gym (Sletten tightened roof drain)