



A **LEGENCE** Company



# ISD #726 – BECKER AREA PUBLIC SCHOOLS REFERENDUM PROJECTS

Progress Update  
May 31<sup>st</sup>, 2023

# Agenda:



Progress Update

Overall Budget Summary

Q&A

# Transportation Building Project Update

- Soil correction at parking lots
- Equipment & accessory installation
- Still waiting on electrical components
- Still waiting on sprinkler components



# Transportation Building Project Update





## Transportation Building Project Update



## Middle School & High School Project Update



## Middle School Project Update

- South addition brick is complete
- South addition roofing will be complete by end of day
- South addition is prepped for concrete this week
- South addition metal panel is measured and ordered
- North addition exterior framing and sheeting is ongoing
- North addition water proofing has started
- North addition brick is starting
- North addition is prepped for concrete this week
- North addition roofing will start this week
- Interior work starts next week

## High School Project Update

- CTE has started to move out of their spaces.
- Contractors are prepping for their summer work.



# Middle School & High School Project Update





# Middle School & High School Project Update



# Multi-Purpose Field Project Update

- Retaining wall installation is complete
- Drain tile installation is complete
- Base rock is ongoing
- Need update on scoreboard





# Multi-Purpose Field Project Update



# Intermediate Renovations Project



# Intermediate Renovations Project

- 2<sup>nd</sup> shift working is ongoing
- Site removals and preparation for work has begun
- Floor protections and interior demo will begin next week
- Boiler removal is complete



# Intermediate Renovations Project



# Primary/ECFE Additions & Renovations Project



## Primary/ECFE Additions & Renovations Project


- Site removal is ongoing
- Demo is ongoing
- Building excavation continues
- Footings and foundations at EC addition have started
- New maintenance building exterior façade is being installed



# Primary/ECFE Additions & Renovations Project



# Primary/ECFE Additions & Renovations Project







# Q&A



A **LEGENCE** Company