



Project	Original Budget	Current Budget	Expenditures	Encumbered	Remaining Balance	Redistribution of Funds
Friendswood High School Additions & Renovations	\$53,373,000.00	\$70,295,628.14	\$69,845,448.27	\$450,179.87	\$0.00	\$16,922,628.14
New Cline Elementary at West Ranch	\$44,606,500.00	\$41,424,084.17	\$41,424,084.17	\$0.00	\$0.00	-\$3,182,415.83
Windsong Elementary	\$4,555,000.00	\$5,466,289.08	\$5,466,289.08	\$0.00	\$0.00	\$911,289.08
Westwood Elementary	\$3,007,000.00	\$1,504,431.61	\$1,504,431.61	\$0.00	\$0.00	-\$1,502,568.39
Bales Intermediate	\$2,377,000.00	\$1,602,255.81	\$1,602,255.81	\$0.00	\$0.00	-\$774,744.19
District-Wide Priority Maintenance	\$16,456,500.00	\$6,790,211.98	\$4,145,183.57	\$273,363.80	\$2,371,664.61	-\$9,666,288.02
District-Wide Safety & Security	\$1,000,000.00	\$1,000,000.00	\$981,932.50	\$0.00	\$18,067.50	\$0.00
Land Reimbursement	\$1,900,000.00	\$1,900,000.00	\$1,900,000.00	\$0.00	\$0.00	\$0.00
District-Wide Technology	\$1,000,000.00	\$1,403,751.23	\$1,107,575.96	\$0.00	\$296,175.27	\$403,751.23
<b>Project Totals</b>	<b>\$128,275,000.00</b>	<b>\$131,386,652.02</b>	<b>\$127,977,200.97</b>	<b>\$723,543.67</b>	<b>\$2,685,907.38</b>	<b>\$3,111,652.02</b>
Funds received from bank & investment interest	\$0.00	\$5,975,548.01	\$0.00	\$0.00	\$5,975,548.01	\$0.00
eRate Proceeds	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	-\$477,698.47
Insurance Proceeds	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	-\$2,633,953.55
Innovative POD design	\$0.00	\$36,973.73	\$36,973.73	\$0.00	\$0.00	\$0.00
School bus	\$0.00	\$128,425.00	\$128,425.00	\$0.00	\$0.00	\$0.00
FISD project management	\$0.00	\$0.00	\$365,198.03	\$0.00	-\$365,198.03	\$0.00
<b>Miscellaneous Totals</b>	<b>\$0.00</b>	<b>\$6,140,946.74</b>	<b>\$530,596.76</b>	<b>\$0.00</b>	<b>\$5,610,349.98</b>	<b>-\$3,111,652.02</b>
<b>Revised Totals</b>	<b>\$128,275,000.00</b>	<b>\$137,527,598.76</b>	<b>\$128,507,797.73</b>	<b>\$723,543.67</b>	<b>\$8,296,257.36</b>	<b>\$0.00</b>



#### NEW CLINE ELEMENTARY@ WEST RANCH

Discipline	Description	Budget	Expenditures	Encumbered	Remaining Balance	Status
		<b>\$41,424,084.17</b>				<b>Complete</b>
Architect	Schematic Design, Design Development, Construction Documents, Bidding, Construction Administration	\$2,176,891.39	\$2,176,891.39	\$0.00	\$0.00	Complete
Code Inspections, Review	Code Inspections, Review	\$61,340.00	\$61,340.00	\$0.00	\$0.00	Complete
Commissioning	Third-Party Commissioning Services	\$213,424.90	\$213,424.90	\$0.00	\$0.00	Complete
Construction	Building Cost includes construction, and project management	\$36,317,363.56	\$36,317,363.56	\$0.00	\$0.00	Complete
FF&E	Furniture, fixtures, and equipment	\$2,279,991.58	\$2,279,991.58	\$0.00	\$0.00	Complete
Geotechnical	Geotechnical Engineering Study, Field Exploration, Laboratory Testing, Analyses and Reporting, Environmental Phase I Environmental Site Assessment, Historical Data Review, Interviews, Site Recon, Phase I Report	\$162,395.50	\$162,395.50	\$0.00	\$0.00	Complete
Inspections	Roof	\$30,000.00	\$30,000.00	\$0.00	\$0.00	Complete
Land Survey	Standard land survey	\$9,700.00	\$9,700.00	\$0.00	\$0.00	Complete
Project Management	Heery - Project Management	\$133,349.51	\$133,349.51	\$0.00	\$0.00	Complete
Traffic Study	Traffic Impact Analysis, Traffic Management Plan, Meetings and Hearings	\$19,500.00	\$19,500.00	\$0.00	\$0.00	Complete
Reimbursables	Flow Test, Mileage/Travel, Permits, Printing, Plan Reviews	\$20,127.73	\$20,127.73	\$0.00	\$0.00	Complete
		<b>\$41,424,084.17</b>	<b>\$41,424,084.17</b>	<b>\$0.00</b>	<b>\$0.00</b>	

#### FRIENDSWOOD HIGH SCHOOL ADDITIONS & RENOVATIONS

Discipline	Description	Budget	Expenditures	Encumbered	Remaining Balance	Status
		<b>\$70,295,628.14</b>				<b>In progress</b>
Land Survey	Boundary, Topographic, Post Demo Topographic, Utility Mapping, Subdivision Re-Plat	\$96,124.00	\$96,124.00	\$0.00	\$0.00	Complete
Architect	Schematic Design, Design Development, Construction Documents, Bidding, Construction Administration	\$3,382,062.48	\$3,375,298.35	\$6,764.13	\$0.00	In progress
Code Inspections, Review	Code Inspections, Review	\$94,575.00	\$94,575.00	\$0.00	\$0.00	Complete
Commissioning	Third-Party Commissioning Services	\$188,600.00	\$188,600.00	\$0.00	\$0.00	Complete
Construction	Building Cost includes construction, FF&E, and project management	\$64,413,455.17	\$63,970,727.93	\$442,727.24	\$0.00	In progress
Construction	Weightroom floor leveling	\$38,635.80	\$38,635.80	\$0.00	\$0.00	Complete
Contracted services	Relocation of acoustical wall panels	\$19,546.66	\$19,546.66	\$0.00	\$0.00	Complete
FF&E	Furniture, fixtures, and equipment	\$828,351.47	\$828,351.47	\$0.00	\$0.00	Complete
Geotechnical	Geotechnical Engineering Study, Field Exploration, Laboratory Testing, Analyses and Reporting, Environmental Phase I Environmental Site Assessment, Historical Data Review, Interviews, Site Recon, Phase I Report	\$265,842.75	\$265,842.75	\$0.00	\$0.00	Complete
Inspections/Testing	Asbestos sampling, plans & technical support	\$151,759.84	\$151,759.84	\$0.00	\$0.00	Complete
Miscellaneous	AT&T easement fee, install/reinstall equipment, instrument cleaning	\$20,072.94	\$20,072.94	\$0.00	\$0.00	Complete
Project Management/QAQC	Heery - Project Management/QAQC	\$731,882.19	\$731,193.69	\$688.50	\$0.00	In progress
Rentals	Storage container, tent for weight room	\$39,688.00	\$39,688.00	\$0.00	\$0.00	Complete
Reimbursables	Flow Test, Mileage/Travel, Permits, Printing, Plan Reviews	\$25,031.84	\$25,031.84	\$0.00	\$0.00	Complete
		<b>\$70,295,628.14</b>	<b>\$69,845,448.27</b>	<b>\$450,179.87</b>	<b>\$0.00</b>	

DISTRICT WIDE - TECHNOLOGY						
Discipline	Description	Budget	Expenditures	Encumbered	Remaining Balance	Status
		\$1,403,751.23				In progress
District-Wide Wireless Access Points	Upgrade Wireless Access Points	\$301,353.15	\$230,597.13	\$0.00	\$70,756.02	Complete
Phone System	Phone System	\$250,000.00	\$0.00	\$0.00	\$250,000.00	
Classroom Instructional Technology Upgrades	Classroom Instructional Technology Upgrades	\$66,000.00	\$258,980.02	\$0.00	-\$192,980.02	Complete
Environmental Monitoring Upgrade	Environmental Monitoring Upgrade	\$11,000.00	\$11,246.52	\$0.00	-\$246.52	Complete
Storage Array	Student and staff drives, back ups of systems	\$100,000.00	\$127,204.41	\$0.00	-\$27,204.41	Complete
Virtual Machines (VM)	Virtual Machines (VM)	\$38,500.00	\$0.00	\$0.00	\$38,500.00	
Fiber	Upgrade fiber between WW and BA OM1 to OM 3	\$10,000.00	\$0.00	\$0.00	\$10,000.00	
Fiber	Upgrade fiber to closets HS OM1 to OM3	\$17,000.00	\$7,974.43	\$0.00	\$9,025.57	Complete
Fiber	Upgrade fiber JH OM4	\$0.00	\$6,497.08	\$0.00	-\$6,497.08	Complete
Fiber	Upgrades at FJH and FHS	\$0.00	\$3,606.00	\$0.00	-\$3,606.00	Complete
Distribution Frame	IDF Switches	\$142,500.00	\$0.00	\$0.00	\$142,500.00	
Core Switches	Core Network Switches	\$467,398.08	\$461,470.37	\$0.00	\$5,927.71	Complete
Totals		\$1,403,751.23	\$1,107,575.96	\$0.00	\$296,175.27	
DISTRICT-WIDE SAFETY & SECURITY IMPROVEMENTS						
Discipline	Description	Budget	Expenditures	Encumbered	Remaining Balance	Status
		\$1,000,000.00				In progress
Safety/Security	District-Wide Security Projects	\$18,067.50	\$0.00	\$0.00	\$18,067.50	
Civil	Administration Building Security Vestibule	\$0.00	\$0.00	\$0.00	\$0.00	Complete
Technology	Camera access with FPD	\$24,600.00	\$24,600.00	\$0.00	\$0.00	Complete
Technology	Camera system replacement for transportation yellow fleet	\$162,714.70	\$162,714.70	\$0.00	\$0.00	Complete
Technology	Hard wire external door security at Annex	\$22,957.39	\$22,957.39	\$0.00	\$0.00	Complete
Technology	Upgrade door security at Annex Cheer Gym	\$6,349.94	\$6,349.94	\$0.00	\$0.00	Complete
Civil	JH Security Vestibule	\$123,637.56	\$123,637.56	\$0.00	\$0.00	Complete
Architect/Engineering	JH Security Vestibule - Planning and Design	\$7,418.25	\$7,418.25	\$0.00	\$0.00	Complete
Technology	JH PA system	\$34,030.00	\$34,030.00	\$0.00	\$0.00	Complete
Maintenance	JH door hardware upgrades	\$13,165.00	\$13,165.00	\$0.00	\$0.00	Complete
Maintenance	WS door hardware upgrades	\$28,198.00	\$28,198.00	\$0.00	\$0.00	Complete
Technology	WW PA system	\$35,736.00	\$35,736.00	\$0.00	\$0.00	Complete
Technology	FISD TEC Annex door security	\$17,197.04	\$17,197.04	\$0.00	\$0.00	Complete
Technology	District-Wide camera upgrades	\$135,102.62	\$135,102.62	\$0.00	\$0.00	Complete
Technology	Centegix by FiveStones	\$370,826.00	\$370,826.00	\$0.00	\$0.00	Complete
Totals		\$1,000,000.00	\$981,932.50	\$0.00	\$18,067.50	

DISTRICT-WIDE PRIORITY MAINTENANCE						
Discipline	Description	Budget	Expenditures	Encumbered	Remaining Balance	Status
		\$6,790,211.98				In progress
	District-Wide Priority Maintenance	\$2,372,042.40	\$377.79	\$0.00	\$2,371,664.61	
Architect/Engineering	FHS HVAC replacements	\$65,376.24	\$56,921.09	\$8,455.15	\$0.00	In progress
Architect/Engineering	Bales HVAC replacements	\$19,023.76	\$16,751.62	\$2,272.14	\$0.00	In progress
Architect/Engineering	FISD Administration building elevation survey and preliminary assessment	\$9,700.00	\$9,700.00	\$0.00	\$0.00	Complete
Architect/Engineering	FHS & FISD Administration building foundation	\$132,200.00	\$52,000.00	\$80,200.00	\$0.00	In progress
Architect/Engineering	FHS, Windsong, Annex mechanical equipment replacement	\$195,000.00	\$117,000.00	\$78,000.00	\$0.00	In progress
Commissioning	FHS HVAC Third-Party Commissioning Services	\$30,775.00	\$17,646.79	\$13,128.21	\$0.00	In progress
Commissioning	Bales Third-Party Commissioning Services	\$15,775.00	\$12,500.00	\$3,275.00	\$0.00	In progress
Construction	WS roof layover	\$646,856.52	\$646,856.52	\$0.00	\$0.00	Complete
Construction	FHS concrete repair	\$5,945.67	\$5,945.67	\$0.00	\$0.00	Complete
Construction	Mechanic Shop/Annex concrete repair	\$17,800.35	\$17,800.35	\$0.00	\$0.00	Complete
Construction	Mechanic Shop roof replacement	\$70,791.77	\$70,791.77	\$0.00	\$0.00	Complete
Engineering	Round building foundation repair	\$103,087.79	\$103,087.79	\$0.00	\$0.00	Complete
Engineering	FHS & FISD Administration building foundation	\$46,800.00	\$26,266.70	\$20,533.30	\$0.00	In progress
Electrical	Windsong parking lot lights	\$9,250.00	\$9,250.00	\$0.00	\$0.00	Complete
Electrical	FHS Simplex & Fire System for Batting Cages	\$36,300.00	\$36,300.00	\$0.00	\$0.00	Complete
Electrical	FJH exterior wall pack and LED header replacements	\$19,200.00	\$19,200.00	\$0.00	\$0.00	Complete
Mechanical	FHS HVAC replacements	\$1,333,500.00	\$1,278,500.00	\$55,000.00	\$0.00	In progress
Mechanical	Bales HVAC replacements	\$372,000.00	\$372,000.00	\$0.00	\$0.00	Complete
Mechanical	FISD TEC Annex HVAC	\$180,242.97	\$180,242.97	\$0.00	\$0.00	Complete
Mechanical	FISD Administration RTU	\$19,605.00	\$19,605.00	\$0.00	\$0.00	Complete
Mechanical	FHS Wranglerette dressing room FCU	\$27,039.00	\$27,039.00	\$0.00	\$0.00	Complete
Mechanical	FHS Vocational building 50-ton chiller	\$130,349.00	\$130,349.00	\$0.00	\$0.00	Complete
Mechanical	FHS & Bales temporary AC	\$9,370.02	\$9,370.02	\$0.00	\$0.00	Complete
Mechanical	FHS supply fan repair	\$10,959.60	\$10,959.60	\$0.00	\$0.00	Complete
Mechanical	FHS roof top unit in athletics officer	\$40,990.00	\$40,990.00	\$0.00	\$0.00	Complete
Mechanical	Bales chill water coil replacement - AHU #8	\$49,599.25	\$49,599.25	\$0.00	\$0.00	Complete
Mechanical	FJH chiller EXV and cable repair	\$27,546.15	\$27,546.15	\$0.00	\$0.00	Complete
Mechanical	FJH 400-ton chiller rental	\$49,900.00	\$49,900.00	\$0.00	\$0.00	Complete
Mechanical	FJH chiller coil replacement	\$342,939.34	\$342,939.34	\$0.00	\$0.00	Complete
Mechanical	WS hot water heater	\$27,373.29	\$27,373.29	\$0.00	\$0.00	Complete
Project Management	Heery - Project Management	\$33,840.81	\$33,840.81	\$0.00	\$0.00	Complete
Plumbing	FHS 10' water line service install	\$11,052.04	\$11,052.04	\$0.00	\$0.00	Complete
Plumbing	FHS gas line replacement	\$250,000.00	\$237,500.00	\$12,500.00	\$0.00	In progress
Safety	FHS baseball and softball batting cage doors	\$11,815.00	\$11,815.00	\$0.00	\$0.00	Complete
Safety	WS fire panel and smoke detectors	\$51,366.01	\$51,366.01	\$0.00	\$0.00	Complete
Survey	FHS topographic survey	\$6,800.00	\$6,800.00	\$0.00	\$0.00	Complete
Survey	Administration Building topographic survey	\$8,000.00	\$8,000.00	\$0.00	\$0.00	Complete
	Totals	\$6,790,211.98	\$4,145,183.57	\$273,363.80	\$2,371,664.61	
WESTWOOD ELEMENTARY CLASSROOM ADDITIONS						
Discipline	Description	Budget	Expenditures	Encumbered	Remaining Balance	Status
		\$1,504,431.61				Complete
Architect	Schematic Design, Design Development, Construction Documents, Bidding, Construction Administration	\$80,484.15	\$80,484.15	\$0.00	\$0.00	Complete
Code Inspections, Review	Code Inspections, Review	\$1,275.00	\$1,275.00	\$0.00	\$0.00	Complete
Commissioning	Third-Party Commissioning Services	\$63,655.62	\$63,655.62	\$0.00	\$0.00	Complete
Construction	Building Cost includes construction and project management	\$1,347,582.94	\$1,347,582.94	\$0.00	\$0.00	Complete
Inspections/Testing	Asbestos sampling	\$4,970.00	\$4,970.00	\$0.00	\$0.00	Complete
Project Management	Heery - Project Management	\$6,226.71	\$6,226.71	\$0.00	\$0.00	Complete
Reimbursables	Mileage/Travel, Permits, Printing, Plan Reviews	\$237.19	\$237.19	\$0.00	\$0.00	Complete
	Totals	\$1,504,431.61	\$1,504,431.61	\$0.00	\$0.00	

BALES INTERMEDIATE CLASSROOM ADDITIONS						
Discipline	Description	Budget	Expenditures	Encumbered	Remaining Balance	Status
		\$1,602,255.81				Complete
Architect	Schematic Design, Design Development, Construction Documents, Bidding, Construction Administration	\$86,219.72	\$86,219.72	\$0.00	\$0.00	Complete
Code Inspections, Review	Code Inspections, Review	\$1,275.00	\$1,275.00	\$0.00	\$0.00	Complete
Commissioning	Third-Party Commissioning Services	\$72,586.48	\$72,586.48	\$0.00	\$0.00	Complete
Construction	Building Cost includes construction and project management	\$1,436,995.41	\$1,436,995.41	\$0.00	\$0.00	Complete
Project Management	Heery - Project Management	\$4,873.07	\$4,873.07	\$0.00	\$0.00	Complete
Reimbursables	Mileage/Travel, Permits, Printing, Plan Reviews	\$306.13	\$306.13	\$0.00	\$0.00	Complete
	Totals	\$1,602,255.81	\$1,602,255.81	\$0.00	\$0.00	
WINDSONG INTERMEDIATE CLASSROOM ADDITIONS						
Discipline	Description	Budget	Expenditures	Encumbered	Remaining Balance	Status
		\$5,466,289.08				Complete
Architect	Schematic Design, Design Development, Construction Documents, Bidding, Construction Administration	\$292,782.27	\$292,782.27	\$0.00	\$0.00	Complete
Code Inspections, Review	Code Inspections, Review	\$1,675.00	\$1,675.00	\$0.00	\$0.00	Complete
Commissioning	Third-Party Commissioning Services	\$111,694.40	\$111,694.40	\$0.00	\$0.00	Complete
Construction	Building Cost includes construction and project management	\$4,891,626.49	\$4,891,626.49	\$0.00	\$0.00	Complete
FF&E	Furniture, fixtures, and equipment	\$77,258.90	\$77,258.90	\$0.00	\$0.00	Complete
Geotechnical	Geotechnical Engineering Study, Field Exploration, Laboratory Testing, Analyses and Reporting, Environmental Phase I Environmental Site Assessment, Historical Data Review, Interviews, Site Recon, Phase I Report	\$40,216.00	\$40,216.00	\$0.00	\$0.00	Complete
Inspections	Roof	\$4,000.00	\$4,000.00	\$0.00	\$0.00	Complete
Project Management	Heery - Project Management	\$9,204.71	\$9,204.71	\$0.00	\$0.00	Complete
Reimbursables	Mileage/Travel, Permits, Printing, Plan Reviews	\$6,531.31	\$6,531.31	\$0.00	\$0.00	Complete
Surveying Services	Boundary Verification Survey, Topographic Survey, and Utility Location Mapping	\$23,800.00	\$23,800.00	\$0.00	\$0.00	Complete
Traffic Study	Traffic Impact Analysis, Traffic Management Plan, Meetings and Hearings	\$7,500.00	\$7,500.00	\$0.00	\$0.00	Complete
	Totals	\$5,466,289.08	\$5,466,289.08	\$0.00	\$0.00	
LAND REIMBURSEMENT						
Discipline	Description	Budget	Expenditures	Encumbered	Remaining Balance	Status
		\$1,900,000.00				Complete
	Property Purchase Reimbursement	\$1,900,000.00	\$1,900,000.00	\$0.00	\$0.00	Complete
	Totals	\$1,900,000.00	\$1,900,000.00	\$0.00	\$0.00	
PROJECT MANAGEMENT						
Discipline	Description	Budget	Expenditures	Encumbered	Remaining Balance	Status
						In progress
	Project Management - Budgeted into the cost of each construction project		\$365,198.03	\$0.00	-\$365,198.03	In progress
	Totals	\$0.00	\$365,198.03	\$0.00	-\$365,198.03	
UNBUDGETED FUNDS						
Discipline	Description	Budget	Expenditures	Encumbered	Remaining Balance	Status
	Funds received from bank and investment interest	\$5,975,548.01			\$5,975,548.01	
	Innovative POD design	\$36,973.73	\$36,973.73	\$0.00	\$0.00	Complete
	School bus	\$128,425.00	\$128,425.00	\$0.00	\$0.00	Complete
	Totals	\$6,140,946.74	\$165,398.73	\$0.00	\$5,975,548.01	
	Total Bond Projects	\$137,527,598.76	\$128,507,797.73	\$723,543.67	\$8,296,257.36	