FACILITIES/CONSTRUCTION REPORT APRIL 2025

BHS Sportsplex:

4-1 Calm, warm@42 degrees. Sletten patch concrete, build and install handrailing, prime/paint handrailing at baseball field, 7 workers.

4-2 Snow, cool@30 degrees. Sletten patch concrete, build and install handrailing, prime/paint handrailing at baseball field, 7 workers.

4-3 Breezy, warm@40 degrees. Sletten build and install handrailing, prime/paint handrailing at baseball field, 7 workers.

4-4 Breezy, warm@44 degrees. Sletten build and install handrailing, prime/paint handrailing at baseball field, 7 workers.

4-7 Calm, warm@48 degrees. Sletten build and install handrailing, prime/paint handrailing at baseball field, 7 workers.

4-8 Windy, warm@42 degrees. Sletten build and install handrailing for handicap seating at football stadium, 7 workers.

4-9 Windy, warm@44 degrees. Sletten build and install handrailing for handicap seating at football stadium, 7 workers.

4-10 Breezy, warm@52 degrees. Sletten layout for dugouts, install framework at baseball field, 7 workers.

4-11 Windy, warm@54 degrees. Sletten layout for dugouts, install framework at baseball field, 7 workers.

4-14 Calm, warm@54 degrees. Sletten install framework, prime and paint framework at baseball field, 6 workers.

4-15 Breezy, warm@56 degrees. Sletten install framework, prime and paint framework at baseball field, 6 workers.

4-16 Snow, cool@28 degrees. Sletten install metal siding on dugouts at baseball field, screw metal to framework, 6 workers.

4-17 Breezy, cool@38 degrees. Sletten install metal siding, roof on dugouts, screw metal to framework, attach temporary chain link fence panels to the front of dugouts, 6 workers.

4-21 Breezy, warm@42 degrees. Sletten install corner trim on dugouts, finish screwing metal to framework, 2 workers.

4-22 Calm, warm@42 degrees. Sletten install parking curb stops for parking spaces, 5 workers.