

Status of Bond Projects
4/9/2019 Governing Board Meeting

President Cox Golder, Vice President Zibrat, Board Members and Superintendent Jaeger, it is my pleasure to provide you with an update of the projects being completed with bond funding.

Amphitheater High:

HVAC replacements (3) on locker room / coaches office \$57,413
Crane placed units during spring break – completion March 28/29

Canyon Del Oro:

Library condensing units & coils replacement completed \$97,789
Final punch walk scheduled for April 2, 2019



Track replacement scheduled for summer project \$259,391

HVAC replacement – (1) unit on trainer room \$15,621

HVAC repairs – south gym air handler completed \$4,944

Ironwood Ridge:

Security and wrought iron fencing construction in progress \$161,067
Post installation complete – panels are in progress

C & L painting – paint all new security fencing – IRHS blue \$46,000
Tentative start date April 18, 2019

Coronado:

**Roofing Southwest to restore roof on bldg. C
50% completed over spring break**

\$23,897

Phase 2 – replace 5 package units – started over spring break

\$53,887



Cross:

**Roofing and HVAC renovations for wrestling gym
Scheduling and pre-construction process started**

\$347,800

Harelson:

**P.A. and underground cabling upgrades
Work completed over spring break – punch walk April 2**

\$39,093



La Cima:

Piping modifications, 3 chillers/central plant **\$363,885**
Start date 2/11 – 95% completed working punch items

Prince:

HVAC Bldgs CN, CE scheduling for summer break **\$258,000**

Rio Vista:

Outdoor basketball court repairs in progress **\$27,070**
Soils issue – scheduled for April 12



Walker:

Single point of entry summer project **\$68,686**

Security fencing upgrades – posts installed **\$83,637**

Painting of security fencing delayed due to weather **\$4,400**

Wilson:

Replace lighting for walkways (13) and canopies (50) **\$20,040**

**** SOMETHING NEW AT EVERY SCHOOL, EVERY YEAR! ****