

## FACILITIES/CONSTRUCTION REPORT

### MAY 2025

#### BHS HVAC:

5-1 Calm, warm@68 degrees. Sletten cut into roof (B mezzanine) to locate I beams to support AC units, install treated 6"x4" sleepers for support, 1 telehandler, 1 manlift, 4 workers.

5-5 Rain, warm@52 degrees. Sletten patching roof at A,B and C mezzanine areas, frame crickets and cover with osb to divert water, 7 workers.

5-6 Calm, warm@62 degrees. Sletten patching roof at A,B and C mezzanine areas, frame crickets and cover with osb to divert water, 4 workers.

5-7 Breezy, warm@68 degrees. Sletten patching roof at A,B and C mezzanine areas, cover osb with treated plywood, 4 workers.

5-8 Windy, warm@60 degrees. Sletten patching roof at A,B and C mezzanine areas, cover osb with treated plywood and roofing felt, 4 workers.

5-12 Windy, warm@52 degrees. Sletten patching roof at A,B and C mezzanine areas, cover with treated plywood and roofing felt, 3 workers.

5-13 Calm, warm@54 degrees. Sletten patching roof at A,B and C mezzanine areas, cover with treated plywood and roofing felt, 3 workers.