

South Area

WALDPORT HIGH SCHOOL

- ***ANIMAL SHELTER SEWER LINE**
DSL
Installing sewer line to county animal shelter
Ditches paved
Plan is for them to be off our site by 9/1/25
- **BASEBALL AND SOFTBALL BATHROOMS**
Working on sewer for new bathroom
- **FORESTRY**
New building exterior is complete
Teachers are starting to plan for interior
Adding material to the west of the site for additional area
Teacher and LCSD will work together to get fence for new area
- **AUDITORIUM**
Planning starting; meeting TBD

CRESTVIEW

- **ROOF**
Stutzman and Kropf (phased project)
Jerry Prater Construction (phased project)
100% Complete
- **NEW SIDING**
M&S General Contractors and Remodeling
On-site demoing siding in the roof area
Finding some rot (4 change orders so far)
Anticipated completion: 9/1/25
- **KITCHEN FLOORING REPLACEMENT**
Replacing vinyl flooring in the kitchen with ceramic tile
75% complete; finished by 9/1/25

***NOT BOND**

North Area

OCEANLAKE

- PLAYGROUND

Excavated and drainage installed
Rock base is completed
Turf is to ship 8/18/25; installation by 9/1/25
Swing area excavated; concrete base poured
New rubber for under swings received
Installation week of 8/18/25; complete by 9/1/25

TAFT HIGH SCHOOL

- BATHROOM/CONCESSION

75% complete; finished by 9/1/25. Very tight schedule

- *SITE WORK

New score board installed
New flagpole installed
Old flagpole moved to softball field and installed

- CARPET / VCT FLOOR TILE

Approximately 10 rooms/office completed

- OFFICE AREA

Upgrade Completed

- STAGE/DRAMA

New curtain ordered
Working with consultants on sound, light, etc.

- FORESTRY ADDITION FOR SHOP

Exterior to be completed by 9/1/25
Interior wiring/sheetrock complete by 10/1/25

- CTE WING

New overhead doors ordered - Fall install

- TELECOM ROOM

Remodeled for safety and security of equipment - Complete

TAFT ELEMENTARY

- 7 CLASSROOMS/STAFF ROOM
 - Asbestos tested for and removed
 - New carpet/tile installed
 - 100% complete
- MUSIC ROOM
 - Plans turned into City of Lincoln City
 - Expect approval by 10/1/25
 - Demo of existing music room in September
 - Coordinating with the teacher/principal
 - Working least disruptive route to building
 - Trying to have no disruption to playground
- BATHROOM
 - Upgrades to single-stall bathrooms at gym entry
 - Planned to start 9/15/25
- TELECOM ROOM
 - Remodeled for safety and security of equipment - Complete

West Area

NEWPORT HIGH SCHOOL

- *NEW RETAINING WALL
Current section is 95% complete; done by 9/1/25
LCSD started new fence on top of wall; done by 9/1/25
- *TURF FIELD
Old turf is off field
New turf started; to be complete 9/1/25
The community has taken 90% of old turf
- BOILER ROOM
Roof to be replaced by 10/1/25
- AUDITORIUM
Planning starting; meeting TBD

YAQUINA VIEW

- ROOMS 26/27: STRUCTURED LEARNING CENTER & PRESCHOOL
Addition 70% complete by 9/1/25

SAM CASE

- ASBESTOS ABATEMENT
Removed from hall & old office area
New tile installed; floor waxed
Hall 100% complete
Office to be finished by 10/1/25
- TELECOM ROOM
Remodeled for safety and security of equipment - Complete

East Area

TOLEDO HIGH SCHOOL

- CTE WING ADDITION
Boomer Pre-School moving to Toledo Elementary
Furniture moved
- AUDITORIUM
Planning starting; meeting TBD
- PHONES
New system installed
- TELECOM ROOM
Remodeled for safety and security of equipment - Complete

TOLEDO ELEMENTARY

- BOOMER PRE-SCHOOL
Playground installation in progress
Playground complete 9/1/25
New bathroom complete
- TURF/PLAYGROUND
Work starting on new turf playground
Completion TBD, weather dependent
Grass playground out of service for school
Existing toy/playground are ready for school 9/1/25
- STRUCTURED LEARNING CENTER
Cabinets out
New tile finished
- BLUE BOX ALARM SYSTEM
Wire pulled