

## FACILITIES/CONSTRUCTION REPORT

### JUNE 2022

#### BHS Sportsplex:

6-2 Sunny, warm. Sletten extend discus throwing area 4' out, set forms, place imbeds for posts, pour/finish concrete 4 workers. Trails End haul concrete, 1 mixer truck, 1 worker.

6-3 Sunny, warm. Sletten extend discus throwing area 4' out, set forms, place imbeds for posts. Extend shotput throwing area out 15' to the west, set forms and ring to grade for 3<sup>rd</sup> shotput ring, 4 workers.

6-6 Breezy, warm. S&H install metal roofing on south end of football stadium, 5 workers. Trails End backfill gravel around long/triple jump runways, 1 tracked skidsteer, 1 worker.

6-14 Windy, cool. Sletten remove forms and ring for shotput going to the west, move to the east of existing rings and extend out 15', set forms and ring to grade for 3<sup>rd</sup> shotput ring, 3 workers.

6-15 Breezy, cool. Trails End backfill gravel around long/triple jump runway/pits, 1 tracked skidsteer, 1 worker.

6-16 Sunny, warm. Trails End backfill gravel around long/triple jump runway/pits, 1 tracked skidsteer, 1 worker.