

## FACILITIES/CONSTRUCTION REPORT

### SEPTEMBER 2023

#### KWB/VC Connector:

9-20 Breezy, cool@54 degrees. Sletten install metal trim on exterior, tape and texture, paint breezeway, level breezeway floor, prep for flooring, hang suspended ceiling, 6 workers. Pierce Flooring level floor and lay LVT and carpet tile, 4 workers. Littrell Electric wire new exterior doors for security, install receptacles and outlets, 2 workers. Vemco on-site to fire up boilers, Heartland Mechanical, Dry Fork Plumbing, and FICO present-#3 boiler wouldn't fire because of faulty low pressure gas valve.

9-21 Rain, cool@48 degrees. Sletten install metal trim on exterior, level breezeway floor, start stripping old tile flooring at VC office entrance, hang suspended ceiling, 6 workers. Littrell Electric install receptacles and outlets, 2 workers.

9-22 Rain, cool @46 degrees. Sletten level breezeway floor, prep for flooring, strip old tile flooring at VC office entrance, 6 workers.

9-25 Calm, warm@75 degrees. Sletten set forms for sidewalk at the 2 new entrances to the breezeway on north side, pour/finish concrete sidewalk, 6 workers. Littrell Electric install (3) verkada cameras at breezeway, and install receptacles and outlets, 2 workers. Systems Northwest install digital clocks with intercom, 2 workers. Trails End haul concrete with 1 mixer truck, 1 load, 1 worker.

9-26 Breezy, warm@65 degrees. Sletten install metal trim on exterior, tape and texture, paint breezeway, 6 workers.

9-27 Breezy, warm@62 degrees. Sletten install metal trim on exterior, tape and texture, paint breezeway, 6 workers.

9-28 Breezy, warm@55 degrees. Sletten install metal trim on exterior, tape and texture, paint breezeway, 6 workers.

9-29 Calm, warm@57 degrees. Sletten install metal trim on exterior, tape and texture, paint breezeway, 4 workers.

