

FACILITIES/CONSTRUCTION REPORT NOVEMBER 2023

Student Support Services:

- 11-1 Breezy, cool @46 degrees. Sletten build/set forms for footings, tie rebar, 8 workers. Trails End digging footings with 1 mini-excavator, stockpile dirt with 1 loader, 2 workers.
- 11-2 Cloudy, cool@42 degrees. Sletten build/set forms for footings, tie rebar, 8 workers. Trails End dig footings with 1 mini-excavator, 2 workers.
- 11-3 Breezy, cool@45 degrees. Sletten build/set forms for footing, pour/finish concrete footings, 8 workers. Trails End haul concrete with 2 mixer trucks, 2 workers, 8 loads. TDH test concrete slump 5.5" and 5.6 lbs air, 1 worker.
- 11-6 Cloudy, warm@45 degrees. Sletten strip forms and set 4' wall forms, pour/finish concrete footings, added 2 new workers, 10 workers. Trails End haul concrete with 2 mixer trucks, 2 workers, 4 loads.
- 11-7 Cloudy, cool@40 degrees. Sletten strip forms and set wall forms, tie rebar, 11 workers. Trails End come back to dig out footings that were off line at north end of SSS building with 1 mini-excavator and 1 tracked skidsteer, 2 workers.
- 11-8 Windy, cool@38 degrees. Sletten set wall forms and tie rebar, pour/finish concrete footings, 9 workers. Trails End haul concrete, with 1 mixer truck, 1 worker, 2 loads.
- 11-9 Windy, cool@39 degrees. Sletten build/set forms for footings and tie rebar, north end of SSS building, 9 workers.
- 11-10 Cloudy, cool@39 degrees. Sletten build/set forms for footings and tie rebar, north end of SSS building, 9 workers.
- 11-13 Windy, warm@50 degrees. Sletten build/set forms for footings and tie rebar, north end of SSS building, 8 workers. Trails End haul in drain rock to place under footings north end of SSS (excavated too deep) 1 loader, 1 worker.
- 11-14 Breezy, warm@49 degrees. Sletten build/set forms for footings and tie rebar, north end of SSS building, 8 workers.
- 11-15 Rain, cool@39 degrees. Sletten pour/finish concrete footings, blanketed all poured concrete, 8 workers.
- 11-16 Snow, cool@36 degrees. Sletten remove snow from trenches, footings and set 4' wall forms, 8 workers.
- 11-17 Windy, cool@38 degrees. Sletten set 4' wall forms and strip footing forms, 8 workers.
- 11-20 Windy, warm@40 degrees. Sletten set 4' wall forms,

