



Stephenville HS Additions and Renovations

Two Week Look Ahead

- Area 1 – Gym
 - Doors & Hardware
 - Dirtwork for Road & Parking Lots
 - Gym Floor – Last Seal Coat
 - Toilet Accessories – Misc.
 - Bleacher Motors Pending Delivery
 - Blinds/Shades

- Area 2 – Front Entry
 - Waterproofing
 - Stone
 - Metal Framing

- Area 3 – Existing Auditorium
 - Door Frames
 - Mechanical Rough-In
 - Drywall
 - Concrete

- Area 5 – Auditorium
 - Electrical
 - Cold-Formed Metal Framing
 - Mechanical
 - Drywall
 - Roofing – Installation of Gravel
 - Glazing

- Area 19 – Softball Road/Parking Lot
 - Asphalt – Pending moisture in ground

- Main Building
 - Punch List

- Parking Lots
 - Cement Stabilization – Waiting on Dale Lot
 - Asphalt – Teachers Lot