

## **BUILDINGS/GROUNDS & TRANSPORTATION REPORT**

**Date:** February 27, 2023  
**To:** Board of Education  
**From:** Jeff Stauder

### **BUILDINGS/GROUNDS**

#### **Facilities Committee**

##### **New School Update**

The construction started slow for the month of February with all the rain but progress has picked up over the last couple of weeks. Poettker construction made the decision to remove the excess mud and bring rock in. This has made it possible to keep working even if we receive more rain in the future. The footings are being installed and precast walls are scheduled to start being erected on March 15<sup>th</sup>. Hopefully by the end of March you will begin to see the start of your new Facility.

##### **Replace Heat Exchangers Jr. High**

In January, Xcell Mechanical did their annual maintenance on our roof top units and all exhaust fans. They found that we have a few bad heat exchangers and a couple bad condenser fan motors as well as one bad exhaust fan motor. Xcell Mechanical is in the process of making these repairs.

##### **Bus Lounge Sanitary Line**

The sanitary line in the bus lounge collapsed early this month. I made the decision to run a new line directly out the wall instead of fixing the collapsed line. The new bathroom should be done later this week.

### **Transportation**

In the Transportation department, we still have two open routes. I am hoping to have one filled by March 6<sup>th</sup>. I also received Debbie Johnston's letter of resignation, effective at the end of the school year.