

FACILITIES/CONSTRUCTION REPORT SEPTEMBER 2022

BMS Renovation/Addition:

9-19 Cloudy, warm. Sletten dig holes/set forms for work-out stations around the walking path, 3 workers, 1 skidsteer with auger.

9-20 Cloudy, cool. Sletten dig holes/set forms for work-out stations, pour/finish concrete pier footings (12) around the walking path, 4 workers, 1 skidsteer with auger. Trails End haul concrete, 1 worker, 1 mixer truck, 1 load.