

FACILITIES/CONSTRUCTION REPORT SEPTEMBER 2023

BHS Sportsplex:

9-20 Cloudy, cool@54 degrees. Schellinger dig for 18" drain pipe with 1 excavator, compact with smooth plate compactor and sheepsfoot trench roller, 1 loader to cargo bedding material, 4 workers. Trails End haul bedding material with 1 belly dump, 1 worker.

9-21 Rain, cool@48 degrees. Schellinger dig and place manhole (2) with 1 excavator, compact with jumping jack, dig for 12" drain pipe and compact trench with smooth plate compactor and sheepsfoot trench roller, 1 loader to cargo bedding material, 4 workers.

9-22 Rain, cool@46 degrees. Schellinger dig for 12" drain pipe with 1 excavator, compact trench with smooth plate compactor and sheepsfoot trench roller, 1 loader to cargo bedding material, 4 workers.

9-25 Calm, warm@75 degrees. Schellinger dig and place manhole (3) with 1 excavator, compact with jumping jack, dig for 12" drain pipe and compact trench with smooth plate compactor and sheepsfoot trench roller, 1 loader to cargo bedding material, 4 workers. Trails End haul bedding material with 1 belly dump, 1 worker. Poteet Construction set forms for curb/gutter, 6 workers.

9-26 Breezy, warm@65 degrees. Schellinger used concrete to set drain pipe coming into manholes (1,2,3) that are in place, dig for 12" drain pipe and compact trench with smooth plate compactor and sheepsfoot trench roller, 1 loader to cargo bedding material, 4 workers. Poteet Construction pour and finish curb/gutter, set forms for curb/gutter, 6 workers. Trails End haul concrete with 1 mixer truck, 2 loads, 1 worker.

9-27 Breezy, warm@61 degrees. Schellinger dig and place manhole (4) with 1 excavator, compact with jumping jack, dig for 12" drain pipe and compact trench with smooth drum plate compactor and sheepsfoot trench roller, 1 loader to cargo bedding material, 4 workers.

9-28 Breezy, warm@54 degrees. Schellinger dig for 12" drain pipe with 1 excavator, compact trench with smooth plate compactor and sheepsfoot trench roller, used sacked concrete to set drain pipe coming into last manhole (4) set in place, 1 loader to cargo bedding material, 4 workers. TDH test for compaction in trench, all tests passed 95-100% compaction, 1 worker.

9-29 Calm, warm@57 degrees. Schellinger dig for 12" drain pipe with 1 excavator, compact trench with smooth plate compactor and sheepsfoot trench roller, 4 workers.