

Construction Update June 8, 2009

1. Tape/bed/texture of interior press box sheet rock began last week.
2. Painting of interior press box walls could begin the end of this week.
3. Press box glass will be installed this week.
4. Painting of exterior structural steel has begun.
5. Painting of press box concession stands is underway.
6. New home stadium seating will begin on June 15th.
7. Visitor stadium seating is complete.
8. Exterior brick work for press box addition has begun.
9. High School A/C project:
 - Demolition phase is almost complete
 - Electrician is installing electrical panels
 - Installing of new pipe could begin the end of this week.