

## FACILITIES/CONSTRUCTION REPORT

### APRIL 2022

#### BMS Renovation/Addition:

4-4 Breezy cool. Sletten install handicap parking signs in main entrance parking lot, auger holes and set anchor base, set steel square posts, hang signs, 3 workers.

4-5 Breezy cool. Sletten install handicap parking signs in main entrance parking lot, auger holes and set anchor base, set steel square posts, hang signs, 3 workers.

4-11 Snow, cool. Sletten install new classroom numbers, restroom signs, 2 workers. Location for most of the signs, is where hand sanitizer were already put up. Custodians removed hand sanitizers for the signs, leaving holes in the drywall and taking off the paint.

4-11 Cloudy, cool. Sletten install new classroom numbers, restroom signs, 2 workers. Sletten (Roger) said they will make repairs to the holes in the drywall and paint.

4-23 Calm, warm. Pierce Flooring remove/replace damage tile in hallway, gym lobby, 2 workers.

4-24 Calm, warm. Pierce Flooring remove/replace damage tile in hallway, gym lobby, 2 workers. Ran out of all floor tile stored onsite, have to order more floor tiles, didn't finish in front of custodian room.

#### BHS Sportsplex:

4-1 Breezy, cool. Sletten install metal framing/roofing to the dugouts, 4 workers. Place parking curb stops in parking lot, 4 workers and 1 telehandler

4-6 Breezy cool. Sletten install no parking signs in softball field parking lot, auger holes and set anchor base, set steel square posts, hang signs, 3 workers.

4-7 Breezy cool. Sletten measure for hand railing to football field, place parking curb stops for softball field parking lot, 1 telehandler, 3 workers. Trails End level off gravel for softball field entrance and parking lot, 1 grader and 1 mini-excavator, 2 workers.

4-26 Calm, warm. Trails End landscaping around track at football field, reset grade on drains, 1 mini-excavator and 1 tracked skidsteer, 2 workers. MSEC install bleachers east side of football field, 3 workers.

4-27 Calm, warm. Trails End landscaping around track at football field, backfill around concrete steps leading to football field, 1 mini-excavator and 1 tracked skidsteer, 2 workers. MSEC install handicap ramps to bleachers east side of football field, 3 workers.

4-28 Calm, warm. Trails End landscaping long/triple jump runways, grading throwing event fields, 1 mini-excavator, 1 tracked skidsteer and 1 grader, 2 workers. MSEC install handicap ramps to bleachers east side of football field, 3 workers.

4-29 Calm, warm. Trails End grading throwing event fields, 1 grader, 1 worker.

