

## FACILITIES/CONSTRUCTION REPORT SEPTEMBER 2021

### BHS Sportsplex:

9-1 Sunny, warm. Sletten landscaping grandstand, 6 workers. Trails End grading for long/triple jump runways, discus/javelin fields with dozer, loader, and 1 dump truck, also grading for sidewalks with mini-excavator, tracked skidsteer and smooth drum roller, 4 workers. Billmans install flooring, trim in pressbox, 1 worker.

9-2 Sunny, warm. Sletten landscaping grandstand, 6 workers. Trails End grading for long/triple jump runways, discus/javelin fields with dozer, loader, and 1 dump truck, also grading for sidewalks with mini-excavator, tracked skidsteer and smooth drum roller, 4 workers. Billmans install flooring, trim in pressbox, 1 worker.

9-3 Sunny, warm. Trails End grading for long/triple jump runways, discus/javelin fields with dozer, loader, tracked skidsteer and 1 dump truck, 3 workers. Billmans install flooring, trim in pressbox, 1 worker.

9-7 Sunny, warm. Sletten landscaping grandstand, 6 workers. Trails End grading for long/triple jump runways, discus/javelin fields with excavator, dozer, loader, tracked skidsteer and 2 dump trucks, 5 workers. Billedeaux forming sidewalk to walk thru gate, and slab for bleachers, 5 workers. Billmans install flooring, trim in pressbox, 1 worker. American Electric repair exterior lighting/wiring at grandstand, 2 workers.

9-8 Smoky, warm. Sletten landscaping grandstand, 6 workers. Trails End grading for long/triple jump runways, discus/javelin fields with excavator, dozer, loader, tracked skidsteer and 1 dump truck, 4 workers. Billedeaux forming sidewalk from outbuilding to slab for bleachers, 5 workers.

9-9 Smoky, warm. Sletten landscaping grandstand, 6 workers. Trails End grading for long/triple jump runways, discus/javelin fields with excavator, dozer, loader, tracked skidsteer and 1 dump truck, 4 workers, also haul concrete with mixer truck, 1 worker, 3 loads. Billedeaux pour/finish sidewalks, to walk thru gate, and from outbuilding to slab for bleachers, 5 workers.

9-13 Sunny, warm. Sletten landscaping track/field, 6 workers. Trails End grading shot put with dozer, tracked skidsteer, 2 workers.

9-14 Sunny, warm. Sletten landscaping track/field, 3 workers, build border for shot put field, 3 workers. Trails End haul concrete with mixer truck, 2 workers, 5 loads. Billedeaux pour/finish slab for bleachers, 5 workers.

9-15 Sunny, warm. Sletten landscaping track/field, 3 workers, form stairs from walk-thru gate down to track, 3 workers.

9-16 Sunny, warm. Sletten landscaping track/field, 3 workers, form stairs from walk-thru gate down to track, 3 workers.