



PUTNAM COUNTY COMMUNITY UNIT SCHOOL DISTRICT #535

Information for the Board of Education

Meeting: June 24th, 2025

Item: Facilities Update (Discussion)

Facilities Analysis

Tracy and I met with Steve Nelson on June 18th, 2025, to gain a more detailed understanding of the format of the facilities analysis. I provided him with some initial feedback, such as incorporating the required health-life-safety surveys into the analysis to ensure they are planned in coordination with projects.

We are scheduled to meet with him again in mid-July for a preliminary review of the majority of the analysis. The final report will be presented by Steve to the Board of Education at a special meeting in early August. We need to confirm one of the following dates for this meeting: Saturday, August 9th, 2025, or Saturday, August 16th, 2025.

PCJH Wastewater Treatment Plant

As of this notice, I do not have an update on this project. Steve Nelson has been trying to get in contact with the engineer and will let me know as soon as possible.

Summer 2025 Projects

Building	Project	Status
PCES	Mulching of playground	Done
PCES	Gym floor refinish	July 21st
PCES	Main entrance sidewalk repair	In progress
PCES	East entrance sidewalk repair	In progress
PCES	Intercom and synchronized clock system	In progress
PCES	Hallway door replacement	Done
PCHS	Shot Clocks	June (needs power)
PCHS	Gym floor refinish	July 21st
PCHS	Network upgrades	Delayed to June 23rd
PCHS	Art room upper cabinets	Done
PCHS	Ag shop HVAC	Agreement signed
PCHS	Rooftop 10	Agreement signed
PCHS	Lighting for Ag shops	Done
PCHS	Parking lot spots repairs	Delayed to July
PCHS	Exhaust fan replacement	June
PCHS	Toilet replacement	Done
PCHS	Auditorium doors to Commons	July
PCHS	East door controlled access	Done
PCHS	Media Center fenestration	X
PCJH	Bleacher repairs	Done
PCJH	Gym floor refinish	July 21st
PCJH	Parking lot spots repairs	Delayed to July
PCJH	Desk replacement (50 desks)	Done
PCJH	Cafeteria table replacement	Done