

# FACILITIES/CONSTRUCTION REPORT

## May 2023

### KWB/VC Connector:

5-1 Calm, warm@67 degrees. Sletten frame walls, insulate, hang vapor barrier and sheetrock for VC office. Tape seams of breezeway, start grinding concrete foundation walls to align with sheetrock reveal, 6 workers. Dry Fork Plumbing install shut offs for new restrooms, insulate pipes in ceiling of KWB restroom, and janitors closet, 2 workers.

5-2 Calm, warm@70 degrees. Sletten hang sheetrock for VC office. Tape seams of breezeway, grind concrete foundation walls to align with sheetrock reveal. Start demoing old VC office entrance, jackhammer, chisel brick and remove old wall heater, 6 workers.

5-3 Calm, warm@66 degrees. Sletten grind concrete foundation walls to align with sheetrock reveal, start framing new VC office entrance. 6 workers.

5-4 Calm, warm@68 degrees. Sletten grind concrete foundation walls to align with sheetrock reveal, frame, insulate, sheetrock new VC office entrance, 6 workers.

5-5 Calm, warm@62 degrees. Sletten tape seam of breezeway, install drip edge and start insulate/sheet exterior wall of north breezeway, 6 workers.

5-8 Calm, warm@65 degrees. Sletten tape seams of breezeway, install drip edge and start insulate/sheet exterior wall of north breezeway, sheetrock new VC office entrance, 6 workers.

5-9 Cloudy, rain@62 degrees. Sletten insulate/sheet exterior wall of south breezeway, 6 workers.

5-10 Calm, warm@60 degrees. Sletten insulate/sheet exterior wall of south breezeway, frame up pads in VC boiler room, pour/finish concrete pads and pour/finish left out section of breezeway and section of KWB to be framed in, 6 workers.

5-11 Cloudy, rain@64 degrees. Sletten insulate/sheet exterior wall of south breezeway, install drip edge and trim around window openings, 6 workers. Littrell Electric run conduit in ceiling of breezeway, 1 worker.

5-12 Calm, warm@62 degrees. Sletten insulate/sheet exterior wall of south breezeway, install drip edge and trim around window openings, 6 workers. Littrell Electric run conduit in ceiling of breezeway, 1 worker.

5-15 Foggy, warm@60 degrees. Sletten frame window of section to be framed in, screw off insulation/exterior wall 100%, 6 workers.

5-16 Smoky, warm@68 degrees. Sletten install window, screw off insulation/exterior wall 100%, 6 workers.

5-17 Smoky, warm@64 degrees. Sletten screw off insulation/exterior wall 100%, 6 workers.

5-18 Smoky, warm@67 degrees. Sletten frame soffit for tie-in to existing canopy at VC, 6 workers.

5-19 Hazy, warm@70 degrees. Sletten frame soffit for tie-in to existing canopy, install metal roofing at VC, 6 workers.